

## Status of MOU Signed for Mega Investment

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Remarks & Investment In Project made till date
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
1	<b>M/s Tata Steel Limited</b> (Green field project) <b>Location-</b> Manoharpur/ Saraikela <b>Proposed capacity</b> Integrated Steel Plant - 12 Mt/yr. (in two phases) <b>Project cost Rs -</b> 42000 Cr. <b>Date of MOU-</b> 08.09.2005  <b>Extended up to-</b> 07.09.2010	<b>Total land :-</b> 24500 acres <b>Saraikela</b> 10800.64 (steel plant) <b>Manoharpur</b> 6345.39 (opp)  Application for transfer of GM land submitted on 21.10.2005  TSL represented for revision of rate on 1.3.06 to DC Saraikela.  <b>Pending with DC</b>	<b>Raiyati land</b> <b>Saraikela</b> 6888.65 <b>Manoharpur</b> 4576.80  Applied for 6888.65 acres of Raiyati land submitted to DC, Saraikela  Applied for 4576.80 acres of Raiyati land to DC, West Singhbhum <b>Pending with DC</b>	Tribal No	<b>Forest</b> <b>Saraikela</b> 565.02 <b>Manoharpur</b> 6.79  Permission for 565.02 acre of forest land submitted to DFO Saraikela- on 21.10.05 <b>Pending .</b>	1808.00 Hectare Ankua iron ore mines allotted.	Application submitted to GOI for Steel plant.  <b>Pending with GoI</b>  Rabodh& Jogeshwar at Bokaro Pending with JSMDC.  Ganeshpur coal block has been allotted for power generation	Application for 100MGD water submitted to WRD, GOJ.  <b>Pending .</b>  25MGD Approval received.for Manoharpur	Own arregment 77.5 MW applied to JSEB for Manoharpur.	Investment made up to 26 Cr.
2	<b>M/s Tata Steel Ltd, (Expansion)</b> <b>Location-</b> Jamshedpur <b>Proposed capacity</b> Integrated Steel Plant - 5 Mt./yr (Expansion Up to 10 Mt/yr) (in two phases) <b>Project cost Rs-</b> 11000 Cr. <b>Date of MOU-</b> 08.09.2005 <b>Extended up to-</b> 07.09.2010	<b>Existing land</b>	-  <b>Expansion work started</b>	-	-	Iron Ore Block:- Allocation of Iron ore block awaited	-148.40 Mt. coal block allotted at Kotre- Basantpur 101.99 Mt. coal block allotted at Pachmo,	247.382 MCM water applied to WRD from Chandil Dam/Subernrek ha river for expansion. Applied to WRD.	-	Up to 7 Mt in Production.  Investment made up to 1000 Cr.

3	<p><b>M/s Arcelor Mittal India Limited</b></p> <p><b>Location-Block</b> Peterwar –Kasmar Bokaro.</p> <p><b>Proposed capacity</b> Integrated Steel Plant-12 Mt/yr (in two phases)</p> <p><b>Project cost</b> Rs. 40000 crores</p> <p><b>Date of MOU</b> - 8.10.05</p> <p><b>Extended up to</b> 07.10.2010</p>	<p><b>Total land</b> 11335.8acre</p> <p><b>GM :</b> 1914.12 (Torpa- 267.33, Kamdara 1646.79)</p> <p>Applied to DC Khunti)&amp; DC Gumla on 8.7.08 and 21.7.08 - for GM land</p> <p>80% Amount deposited against the 1025 acre of GM land Rs 12.39 Cr.on 19.3.09</p> <p><b>.Pending to DC</b></p> <p>Identified new site at Peterwar –Kasmar in Bokaro district.</p>	<p><b>Raiyati :</b> 2355.35 acre</p> <p>Torpa –571.44</p> <p>Kamdara –1783.92</p> <p>Applied for 2355 acres of Raiyati land to DC Gumla&amp; Khunti.on 2008</p> <p><b>Pending to DC</b> ompany is making attempts to negotoiate with the land owners for directly buying th e private land.</p>	<p><b>Tribal :</b> 7066.06 acres</p> <p>Torpa –1714.31</p> <p>Kamdara – 5351.75</p> <p>Applied for 7066 acres of tribal land to DC Gumla&amp; Khunti.on 2008.</p> <p><b>Pending to DC</b></p>	<p><b>Forest</b> Nil .</p>	<p>202 Hec. In Karampada ML <b>approved</b></p> <p>Applied for PL of Ankua, Ghatkuri (in 2007)</p>	<p>.83 Million ton allocated in Seregarha coal block (9.1.2008).</p>	<p>132 MCM</p> <p>Water can be allocated from South Koel River</p> <p>In principle approval under progress (application pending since 01.09.2008)</p> <p>For new site 70 MCM water applied to WRD from Tenughat Dam.</p>	<p>-</p>	<p>Investment made up to 15 Cr.</p>
4	<p><b>M/s JSW Steel Limited</b></p> <p><b>Location-</b> Sonahatu, Ranchi</p> <p><b>Proposed capacity</b> Integrated Steel Plant-10Mt/yr Power 900MW</p> <p><b>Project cost</b> Rs- 35000 Cr.</p> <p><b>Date of MOU-</b> 09.11.05</p> <p><b>Extended up to-</b> 14.6.2011</p>	<p><b>Total land :</b> 6539.22 acre</p> <p><b>GM :</b> 912.8 acres</p> <p>Applied for 912.8 acres of GM land toDC, Ranchi on 27.5.2008.</p> <p><b>Pending with CO Sonahatu.</b></p>	<p><b>Raiyati :</b> 4436.70 acres</p> <p>Application for 4436.70 acres Raiyati land submitted to DC on 12.7.2008..</p> <p><b>Pending with Addl. Collector Ranchi.</b></p>	<p><b>Tribal :</b> 1189.72 acres</p> <p>application submitted to DC</p> <p><b>Pending with Addl. Collector Ranchi</b></p>	<p><b>Forest :</b> Nil.</p>	<p>-</p> <p>* ML in Ankua Hatnaburu approved by GoI in Sept. 2008.</p> <p>Mining plan approved by IBM Nagpur on 28.1.09</p> <p>EIA/EMP report under finalization,</p> <p>2MGD water required for iron ore plant. Application submitted to WRD</p>	<p>Rohni Coal block in North Karanpura has been <b>allotted</b></p> <ul style="list-style-type: none"> <li>Applied for 10 coal blocks.</li> </ul> <p>Applied for 208.05 acres, raiyati,,40.48 GMand 79.38 acres of tribal land.</p> <p>Applied for 25 acres of R&amp;R colony to D.C. Hazaribagh.</p>	<p>Sanction for drawal of 80 MGD (132.80 MCM on annual basis) from Subarnarekha river has been issued by Water Resources Department,</p>	<p>Application for power of 5 MVA for construction pending with AEE, JSEB, Bundu since 28.5.2008</p> <p><b>Pending</b></p>	<p>.Investment made up to 35 Cr.</p>

5	<p><b>M/s Jindal Steel &amp; Power Limited</b>  <b>Location</b>-Balkudra, Patratu  <b>Proposed capacity</b> Integrated Steel Plant- 6 Mt/yr  <b>Project cost</b> Rs- 18560 Cr  <b>Date of MOU</b>- 08.11.2007</p> <p><b>Power plant at Dumka (1000MW)</b></p>	<p><b>Total land :- 3100</b> acres  GM- 941.74  Applied for 941.74 acres of GM land to DC Ramgarh on 28.12.06 .  <b>Pending with DC</b></p> <p>Applied for 257.38 acres of GM land to DC Dumka  <b>.Pending with DC</b></p>	<p><b>Raiyati land</b>  Applied for 1585.08 acres of Raiyati land to DC Ramgarh  <b>Pending with DC</b>  <b>550 acres of land at BASL and 500 acres land purchased</b>  <b>Civil work started .</b></p> <p>Applied for 696.76 acres of Raiyati land to DC Dumka and pending with LRD</p>	<p><b>Tribal</b>  Applied for 145 acres of tribal land and out of that 64 acres verification completed.  <b>pending with DC Ramgarh</b></p>	<p><b>Forest</b>  NIL</p>	<p>Applied for Iron ore Block.  Pending</p>	<p>No coking Coal Block allotted for steel plant .  Approached to CCL&amp;BCCL for development of Coal Block.    Amakonda, Murgaadangal coal block allotted for power generation at Dumka .</p>	<p>69MCM water sanction by WRD. from three tributaries but JSPL requested for its drawal from Damotar River.    PTPS agreed to allocate 17.8 MCM water from Nalkari Dam.    36MCM water sanctioned for PP at Dumka. But JSPL wants to draw water from river Ganga &amp; Masanjore Dam</p>	<p>Application submitted to DVC for 175 MW in April 2008.    25 MVA power sanctioned by DVC.    750 KVA load sanctioned by JSEB.</p>	<p>0.6 MT wirerod mill In production.        Investment made up to 650 Cr.</p>
6	<p><b>M/s Jindal Steel &amp; Power Limited</b>  <b>Location</b>-Asanboni ( potka / Ghatshila )  <b>Proposed capacity</b> I S P- 5 Mt/yr  <b>Project cost</b> Rs.1500 Cr.  <b>Date of MOU</b>- 05.07.2005</p> <p><b>Power plant at</b></p>	<p><b>Total land :- 3000</b> acres  Applied for 566.04 acres of GM land and Rs 1.98 Cr. deposited for 551.94 acres of GM land to DC W. Singbhum    416.80 acres &amp; 110.20 acres GM land pending with LRD for Cabinet approval is waited.</p> <p><b>GMland</b></p>	<p><b>Raiyati land</b>  Applied for 2322.50 acres of raiyati land to DC E. Singbhum    <b>265 acres purchased</b></p> <p>Applied for 659.70</p>	<p><b>Tribal</b>  Applied for 28.72 acres of triable land    <b>Pending with DC</b>    <b>Nil</b></p>	<p><b>Forest</b>  Revised application for 83.81 acres submitted on 29.11.2009 and matter is being verified by DFO Dhalbhum.    <b>Nil</b></p>	<p>Jeraledaburu (70 million tons) Iron ore Mines allotted.    Further other applications are pending    -----</p>	<p>Applied for 10 coal blocks for steel plant .      Jitpur Coal Block</p>	<p>50 MCM water from Subernrekha River sanctioned by WRD, GOJ on 07.07.2008.    Concurrence for 13.14 MCM water from Karo river received    Application of allotment of 25</p>	<p>Application for 5 MVA submitted to JSEB Jadugora, East Singbhum on 29.05.06  Feasibility report submitted to EE, JSEB Jamshedpur on 20.11.07.  Approval awaited.    <b>Pending</b></p>	

	<b>Godda (1000MW )</b>	101.20acres  101.20 acres GM land for coal Block applied to DC Godda on 27.03.09  <b>pending with DC Godda .</b>	acres Raiyati land.and Rs 11.38 cr is to be deposited agaist demand note for 551.35 acres of raiyati land . 875 acres Raiyati land for coal Block pending with DC Godda				allotted in Dist. Godda, for power generation by GoI.	MCM water from Sunder Dam is pending with WRD for Power plant		Investment made up to 2 Cr.
7	<b>M/s Rungta Mines Ltd.</b>  <b>Location-</b> Gaisuti, West Singhbhum <b>Proposed capacity</b> Integrated Steel Plant- 4.5 Mt/yr <b>Project cost</b> Rs11320 cr.  <b>Date of MOU</b> 11.09.06	<b>Total land</b> :-3000 acres  GM _ 279.38 Acres  Not applied	<b>Raiyati land</b> Applied for 1303.17 acres of Raiyati land to JIIDCO on 8.12.06 and same forwarded to LRD.	<b>Tribal</b> Nil	<b>Forest</b> 5.48 acres Not applied . 1	<b>-ML</b> application under process by mines department.	Not applied	Not applied	-	No Progress  Investment made up to 0. 80 Cr.
8	<b>M/s Bhushan Power &amp; Steel Limited</b>  <b>Location-</b> Potka, Jamshedpur.  <b>Proposed capacity</b> Integrated Steel Plant- 3 Mt/yr <b>Power-</b> 900 MW <b>Project cost</b> Rs- 10500Cr. <b>Date of MOU</b> - 07.09.06 <b>Extended up to</b> 05.10.2011	<b>Total land</b> :: 3450 acres  <b>GM land</b> : 427.32 acres .Application submitted for transfer of 427.32 acres of GM land .& deposited Rs 16.35 Lac to DC Jamshedpur  335 acres GM land Pending with C O Potka  <b>Pending</b>	<b>Raiyati land</b> : 2792.18 acres  <b>135 acre Raiyati land has been purchased by the Company.</b>	<b>Tribal land</b> 102 acres  102 acres of tribal land applied to DC , Jamshedpur. For 48 acres tribal land process and pending with DC East Singhbhum	<b>Forest land</b> : Nil	Mining lease (ML) for 422.75 hectare at Chatuburu has been approved by GoI on 14.09.2007  Forest diversion proposal has been submitted to DFO Saranda East Singhbhum.  (Iron ore)	Patal East coal block allotted on 06.11.2007  The proposal for forest clearance pending with Forest Department ( for Coal Block) ..	57.92 MCM water from Subernrekhan river sanctioned by WRD, GoJ in Dec, 2008.  Request for enhancing it to 76 MCM, application submitted to Secretary WRD, GoJ.	5 MW power for Ist phase and 20 MW for IInd phase applied	Investment made up to 30 Cr.
9	<b>M/s Essar Steel Jharkhand Limited</b>  <b>Location-</b> West Singhbhum <b>Proposed capacity</b>	<b>Total land</b> : 2458.91 acres  <b>GM land</b> : 338.26 acres	<b>Raiyati land</b> : 2120.65 acres  Application for 2120.65 acre Raity	<b>Tribal</b> Nil	<b>Forest land</b> : Nil	PL of 568.75 hectares Ankua Reserve Forest approved by GoI	Chakla coal block and Ashok Kerkata coal block allocated.	Applied  Fresh feasibility	Application submitted to JSEB for construction power of 7	Iron ore & Coal Block has been allotted but no progress has been made in Land

	Integrated Steel Plant- 6 Mt/yr Power- 100 MW <b>Project cost Rs. 9900 Cr.</b>  <b>Date of MOU - 06.07.07</b> <b>Extended up to 26.06.2011</b>	Applied for 338.26 acres of GM land to DC, West Singhbhum, Chaibasa  Rs.1,68,48,560/- is to be deposited for 280.96 acres of GM land (demand note received from District Authorities on 20-02-2008).	land has been forwarded to DC, West Singhbhum, Chaibasa  <b>Pending to DC</b>			in Dec, 2007		report for enhanced storage facility on Roro river submitted on 23.10.2008.  <b>Pending</b>	MW on 11.2.08  Pending  For steel plant Power will be available from 2000MW power plant of EPJL at Chandwa Latehar.	purchase    Investment made up to 52.20 Cr.
10	<b>M/s Corporate Ispat Alloys Ltd.</b>  <b>Location :- Sinni</b>  Saraikela- Kharswan <b>Proposed capacity 2.5Mt/yr</b> <b>Project cost Rs. 9120 Cr.</b>  <b>Date of MOU 14.08.2008</b>	<b>Total land : 1500 acres</b> <b>GM land : 482.42 acres</b>  Application for lease of 188.75 acres GM land has been submitted . Rs 71.53 lacs deposited for the 53.5 acres of GM land .  Demand note for 48 acres of GM may be issued by 15 <sup>th</sup> Apr. 2010.	<b>Raiyati land : 897.48 acres</b>  <b>155 acres Raiyati land purchased .</b>	<b>Tribal</b> Application for permission of 100.88 acres of tribal land U/S 49 of CNT Act has been submitted to DC Saraikela- Kharsawan..Out of that 23.89 acres of tribal land ,permission has been granted	<b>Forest land : Nil</b>	Matter is pending in Hon'ble Supreme Court.  *Futher application of 300 hectare mining lease at Bichaburu has been submitted , which is under process.	<b>Chaitarpur coal block allotted on dated 02-09-2005</b>	Concurrence for drawing 5.26 MCM water from Sanjai River in Kharkai basin has been issued by GoJ vide letter no 1488 dt 21.11.2008	-	. Boundary wall work started.    Investment made up to 98.46 Cr.
11	<b>M/s Electro Steel Integrated Ltd., Kolkata</b>  <b>Location- Babugram, Chandankyari Block, Bokaro</b> <b>Proposed capacity Integrated Steel Plant- 3 Mt/yr</b> Power- 180 MW <b>Project cost Rs- 8157Cr.</b> <b>Date of MOU- 01-02-08</b> <b>Extended up to 31.01.2011</b>	<b>Total land 1960.26 acres</b>  Applied for 560.26 acres of GM land to DC Bokaro.  <b>Pending with DC</b>	<b>Raiyati land .2000 Acres land purchased</b>  Civil work started .	<b>Tribal Nil</b>	<b>Forest 19 acre</b>	192.50 hectare ML at Kodalibad has been approved by GoI.	963 million ton coal block allotted at Parbatpur Bokaro.	water allocation of 22MGD under process.  Pending with WRD	Approval for 119 MW power obtained from DVC on 23.07.2008	Sivil construction started.    Investment made up to 5000 Cr.
12	<b>M/s Bhushan Steel Limited</b>	<b>Total land 2500 acres</b>	<b>Application for acquisition of land</b>	-	-	180.75He. of Chtuburu mine has	Application for Coal block is yet to	Application Submitted to	-	Company has requested for

	<b>Location</b> Galudih, East Singhbhum <b>Proposed capacity</b> Integrated Steel Plant- 3.1 Mt/yr <b>Project cost Rs.</b> 7000Cr <b>Date of MOU</b> 04.01.08	Identified 1500 acres land hudburga Gola .	<b>is yet to be filed</b>			beeb recommended to GOI Approval from Central Govt. obtain.	<b>be field</b>	Secretary, Water Resources Department, GoJ,to draw water from Suburnrekha river .		assurance of water then Co. will purchase 300 acres of Land immediately at Gola.
13	<b>M/s Ispat Industries Ltd.</b> <b>Location-</b> Govindpur, Karra, Khunti, <b>Proposed capacity</b> Integrated Steel Plant- 2.8 Mt/yr <b>Project cost Rs.</b> 6750 Cr (One phase) <b>Date of MOU</b> 12-01-2007 <b>Extended up to</b> 12.01.2010	Total land 2500 acres 2500 acre land has been identified at Gobindpur, Karra, Khunti and agreement for purchased of 10 acres of land has been executed. <b>Other site is being identified.</b>	<b>Application for acquisition of land is yet to be filed.</b>	Nil	<b>Nil</b>	Proposal for 520 hectare ML at Latuaburu has been forwarded to GoI for approval.	Application for Coal Block has been submitted to GoI for Orissa, Chhatishgarh and Maharastra.	Not applied.	- <b>* Power application yet to be applied.</b>	No progress has been made.
14	<b>M/s Sarthak Industries Ltd., Mumbai</b> <b>Location-</b> Rajkharsawan <b>Proposed capacity</b> Integrated Steel Plant- 2.2 Mt/yr (Two phase) <b>Project cost Rs.</b> 6300 Cr. <b>Date of MOU</b> 26-02-2007	<b>Estimate</b> 2000 acres - <b>Application for acquisition of land is yet to be field.</b>	-	-	-	* Mining leases application has been submitted to mines Deptt..	* Applied for Coal Block .	* Water application already applied to the Deptt. of water resources. Government of Jharkhand for allocation of water from Sanjay River.		No progress has been made.
15	<b>M/s Adhunic Alloy &amp; Power Ltd.</b> Jamshedpur <b>Location -</b> Kandara <b>Proposed capacity</b> Integrated Steel Plant- 2.6 Mt/yr (Two phase) <b>Project cost Rs-</b> 5517 Cr. <b>Date of MOU :-</b> 19-08-05	<b>Total land</b> : 1584 acres Applied for 188.83 acres GM to DC Saraikela-Kharwawan and 22.17 Lac deposited for GM Land <b>Pending with DC</b>	Applied for 260.03 acres Raiyati land to DC , Saraikela-Kharsawan on 24.09.08 * 3.11 Crores deposited for L .A.of Raiyati Land <b>Pending with DC</b>	Nil	671.29 Not applied	Decision on ML matter pending in Supreme Court.	North Dhadu Coal Block in CCL allotted in joint venture.	Sanctioned  Intake well and pipe line is in Completion stage.	Sanctioned	<b>350x2 TPD Sponge Iron Plant, 30MW CPP, Coal washary production started.</b>  <b>In Production</b>  <b>Invesment made</b>

			<b>140 acres land purchased .</b>							<b>up to Rs 326.Cr</b>
16	<b>M/s Mukund Steel</b> <b>Location-</b> Barlanga, Hazaribag <b>Proposed capacity</b> Integrated Steel Plant- 2 Mt/yr (Two phases) <b>Project cost Rs</b> 4335Cr. <b>Date of MOU</b> 07.09.2006 <b>Extended up to</b> 01.06. 2011	<b>Total land</b> 1800 acres - 1800 acres of land has been identified at Barlanga village in Gola Block, Ramgarh.	- Raiyati land Application of acquisition of 263.91 acre land has been submitted to DC Ramgarh <b>52.49 acres land purchased .</b>	<b>Tribal</b> 9.43 acres applied to DC Ramgarh.	- <b>Forest Nil</b>	Application for Araburu. Iron Ore Mines is recommended to GOI.	10 mt Rajhara North Coal Block at Palamu has been allotted by Ministry of Coal, GoI.	Application has been filed to WRD Deptt. Water fesibility reportSubmitted to WRD on 16.02.2010..	-	Investment made up to 17.0 Cr.
17	<b>M/s Core Steel &amp; Power Ltd.</b> <b>Location-</b> Musabani, Ghatsila <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr (Two phases) <b>Project cost Rs.</b> 3300 crores <b>Date of MOU</b> 29.12.06	<b>Total land</b> 1000 acres Acquisition of 661.04 acre of GM land has been forwarded to DC, East Singhbhum.	- <b>Raiyati land</b> NIL	- <b>Tribal</b> NIL	- <b>Forest</b> NIL	Applied to Mines Depatt.	N.A	In principle approval drawal of water from Gara and Subarnrekha river is under process.	-- Not Applied	No progress has been made.
18	<b>M/s SKS Ipsat and Power Ltd.</b> <b>Location-</b> Dhalbhumgarh. <b>Proposed capacity</b> Steel -1.1 Mt/yr Power-160MW <b>Project cost Rs.</b> 3174 Cr. <b>Date of MOU</b> 07.08.2008	<b>Total land</b> 1000 acres 332 acres land has been identified in Kanchi near Bundu on Ranchi-Tata, NH-33 Due to non available of water again new site identified, which is located at Dhalbhumgarh.	- <b>Raiyati land</b> NIL	- <b>Tribal</b> NIL	- <b>Forest</b> NIL	Proposal for mining lease under process at Mines Department GOJ.	Application for coal block /coal linkage is yet to be filed.	Application has been submitted to WRD for avaibility of water	-- Not Applied	After getting assurance of water from WRD, then Company will start purchasing of land.

19	<b>M/s AML Steel &amp; Power Ltd.</b> <b>Location</b> Sinni, Saraikela <b>Proposed Capacity</b> Integrated Steel Plant- 2 Mt/yr (Two phases) <b>Project cost -Rs.1944Cr</b> <b>Date of MOU-</b> 26.02.04	<b>Total land</b> 2000 acres	<b>80 acres land purchased</b>	Nil	Nil	Proposal for 383.54 Hectare ML at Bokna has been approved by GoI.  Further applied for iron ore Mines .	Applied	Agreement for supply of 3.07 MCM water from Kharkai river is done.	Sanctioned	<b>4x100 TPD Sponge Iron Plant, 11 MW CPP, 15TPD SMS, production started.</b>  Investment made up toRs 325Cr.
20	<b>M/s Essel Mining Industries Ltd</b> <b>Location</b> Chakulia East Singhbhum <b>Proposed capacity</b> Integrated Steel Plant- 1.73 Mt  <b>Project cost Rs. 1900 Cr.</b> <b>Date of MOU</b> 05.05.06 <b>Extended up to-</b> 05.5.2009	<b>Total land</b> 500 acres <b>GM : 41.27acres</b>  Application submitted for transfer of 41.27 acres of GM land to DC Jamshedpur	<b>Raiyati land :</b>  <b>80.012 acres land purchased .</b>	<b>Tribal</b>	<b>Forest land :</b>	500 acre Vijya-I Iron Ore Mines is under process by Mines Department.	Application for Coal Block has been applied to GoI	Application for drawal of water from subernrekha River submitted to WRD Deptt..	Applied	Investment made up toRs 8 Cr.
21	<b>M/s Kalyani Steel Limited</b>  <b>Location</b> Silli, Ranchi  <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr <b>Project cost Rs. 1843.0 r</b> <b>Date of MOU -</b> 23.07.05	<b>Total land</b> 1500 acres  Land has been identified near Muri, Ranchi.	<b>Raiyati land</b>  Application for <b>acquisition of land is yet to be field.</b>	<b>- Tribal</b>  NIL	<b>- Forest</b>  NIL	<b>- Mining</b> application for Karampada, Jaradaburu and Nuiya & Thakurahas been submitted to Mines Department which is under process.	Company has submitted application with the Central Govt. for allocation of Captive Coal Block.	Applied	-- Not Applied	No progress has been made sofar, No report has been submitted seems to be not interested.
22	<b>M/s Premier Ferro Alloys &amp; Securities Ltd.,</b>  <b>Location-</b> Saraikela-kharsawa <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr <b>Project cost Rs 1830Cr</b> <b>Date of MOU -</b> 23.02.07	<b>Total land</b> 750 acres  - 1000 acre of land is identified near Saraikela-Kharsawa and negotiation is going on with the villagers. Location of the company has been shifted from Barlanga	<b>- Raiyati land</b>  Application for <b>acquisition of land is yet to be field.</b>	<b>Tribal -</b>	<b>- Forest</b>	<b>- Mining</b> application is under process by Mines Department, Govt. of Jharkhand	Already applied to Govt. of India.	-Applied  Feasibility report of water is to be submitted by the company.	- Not Applied	No progress.

		to Saraikela-kharsawa.								
23	<b>M/s Conti Steel Ltd.</b> <b>Location</b> Galudih <b>Proposed capacity</b> Integrated Steel Plant- 1.4 Mt/yr  Project cost <b>Rs. 1507 Cr.</b> <b>Date of MOU</b> 18.07.05 <b>Extended up to-</b> 26.12.2010	<b>Total land</b> : 2400 acres <b>GM land</b> : 408.0 acres  Applied for 258 acres of GM land and 80% cost of 205 acres of GM land RS 49.28 Lakh has been deposited <b>pending with Revenue department.</b>	<b>Raiyati land</b> : 1811.0 acres  Application for acquisition of 1107.94 acres raiyati land has been forwarded to D.C, West Singhbhum.	- Tribal	<b>Forest land</b> : 181.0 acres  Applied on 4.02.2006 for 34 acres of Forest land, which is pending with Forest Dett.	*Applied for 3 mines Mining application is under process by Mines & Geology Deptt.	Huriling & Hutar Coal block allotted.	In principle approval for supply of water from Subrnrekha is under process.		Investment made up to Rs 71lacs
24	<b>M/s Ma Chandi Durga Ispat Ltd.,</b>  <b>Location</b> - Nala Block, Jamtara <b>Proposed capacity</b> Integrated Steel Plant- 1.1 Mt/yr (one phase) <b>Project cost Rs Cr.1500</b> <b>Date of MOU</b> 09.02.2007 <b>Extended up to</b> 09.2.2010	<b>Total land</b> :- 1250 acres  GM 179.36  Application submitted for transfer of 179.36 acres of GM land to DC Jamtara.	<b>Raiyati land</b> : 937.37acres  Application for acquisition of land has been submitted to DC, Jamtara., and same is forwarded to LRD.  <b>pending with Revenue department.</b>	- Tribal Nil		Applied for PL application .	- Application for coal block has been submitted to GoI, which is under process.	Availability of water is being examined by the Deptt. of Water Resources. GoJ.	Applied	
25	<b>M/s Jagdamba Fiscal Services Ltd., Kolkata</b>  <b>Location</b> Amjora, Gobindpur, Raniswar block Dumka/ Jamtara.  <b>Proposed capacity</b> Integrated Steel Plant- 1.1 Mt/yr (one phase) <b>Project cost Rs. 1500 Cr.</b> <b>Date of MOU</b> - 09.02.2007	<b>Estimate</b> 1000 acres  - Application for acquisition of land has been submitted to DC, Jamtara, which is under process.	-	-	-	Applied for PL application .	- Application for coal block has been submitted to GoI, which is under process.	Availability of water is being examined by the Deptt. of Water Resources. GoJ	Applied	Identified new site at Nala Block Jamtara .  No progress.
26	<b>M/s Adhunik Corporation Ltd. Kolkata</b>	<b>Total land</b> 1250 acres	<b>Raiyati land</b> :	- Tribal	<b>Forest</b> -Nil	Application for iron ore block at	Application has been submitted to Ministry of Coal,	Application has been submitted to the Water	Applied	No progress has been made.

	<b>Location</b> Dhanbad <b>Proposed capacity</b> Integrated Steel Plant- 1.1Mt/yr CPP-50 MW (One Phase) <b>Project cost</b> Rs1500 Cr. <b>Date of MOU</b> 9.02.2007	<b>GM :</b> 306.62 acres  Application for transfer of 306.62 acres of GM land to DC Dhanbad.	1216.86 acres  Application for 1216.86 acres of land has been submitted to DC, Dhanbad on 19.12.2007			Karampada RF, Kurta PF, Raika PF has been submitted.	Govt. of India on 10 July, 2007.	Resource Deptt.		
27	<b>M/s Brahmi Impex Ltd., Kolkata</b>  <b>Location</b> Afjalpur,Nala block, Jamtara <b>Proposed capacity</b> Integrated Steel Plant- 1.1Mt/yr CPP- 50 MW <b>Project cost</b> Rs .1050 cr <b>Date of MOU</b> 09.02.2007 <b>Extended up to</b> 02.07.2011	<b>Total land</b> 1000 acres  <b>GM Land :</b> 319 .69 acres  Application for transfer of 319.69 acres of GM land to DC Jamtara. <b>Pending to DC</b>	<b>Raiyati land :</b> 571.11 acres  Application for transfer of 517.11 acres of raiyati land to DC Jamtara.	- Tribal	- Forest	Application for iron ore & Manganese mines has been submitted to Deptt. of Mines	Application has been submitted to Ministry of Coal, Govt. of India on dated. 10 July, 2007. For allotment of coking hearing was attended by this company on 07.12.2007.	Department of water resources, Govt of Jharkhand agree to grant permission to this company for drawal of water from River Ajay.	DVC is agreeable to provide power supply from their end but JSEB has not yet issued the required NOC.	Company informed that the ,Direct purchase of Raiyati land in Santhal Parganas is not permitted . Company identified two site, Nala&Mihijam Block.  Investment made up to 4.7 Cr.
28	<b>M/s Monet Ispat and Energy Ltd.</b>  <b>Location</b> Bokaro <b>Proposed capacity</b> Integrated Steel Plant- 0.4 Mt/yr (two phase) <b>Project cost</b> Rs 1400 Cr. <b>Date of MOU</b> 05.02.2003	<b>Total land</b> 500 acres  Company has identified about 1339 acres of land at Chass, Bokaro.	<b>Raiyati land</b> 95 1Acres  <b>Not applied</b>	- Tribal Nil	<b>Forest</b> -175 acres Not Applied	Matter is <b>pending</b> in Hon'ble Supreme Court.	Application has been submitted to Ministry of Coal, Govt. of India For allotment of Coal block.	Application for drawal of water has been filed on 19.01.2009 for Chas Bokaro .	Application submitted to E.E. Chas Bokaro ,JSEB for construction power of 6 MW on 14.5.09  <b>Pending</b>	1. Company has informed that after assurance of availability of water, company will purchase raiyati land from May ,10.  2- Company has requested to enhance the capacity up to 1.5 Mt/yr.
29	<b>M/s Sesa Goa Ltd.</b>  <b>Location</b> Bara bamboo, Raj Kharswan  <b>Proposed capacity</b> Integrated Steel Plant- 0.5Mt/yr	<b>Total land</b> 1200 acres GM – 49  1172 acres of land has been identified at <b>Bara bamboo, Raj Kharswan</b>	-Raiyati 970Acres  Not Applied .  For purchase of raiyati land.	- Tribal 153acres	-	Application for ML is under process	Imported	Applied on 25.1.10	Not Applied	The company has requested for enhancing the capacity from 0.5 Mt/yr to 1.0 Mt/yr

	(one phases) <b>Project cost Rs</b> 1242 Cr. <b>Date of MOU</b> 07.09.06	Not Applied	Negotiation with raiyat is in progress.							Investment made up to Rs 0.5Cr.
30	<b>M/s VS Dempo &amp; Company Pvt. Ltd.</b>  <b>Location-</b> Manoharpur <b>Proposed capacity</b> Steel plant- 0.5 Mt/yr <b>Project cost Rs</b> 1016 Cr.  <b>Date of MOU-</b> 06.10.05	<b>Total land :</b> 1080.40 acres  <b>GM Land :</b> 145.20 acres Applied for 145.20 acres of GM land to DC Chaibasa <b>Pending</b>	<b>Raiyati land :</b> 110.54 acres Applied for 82 acres of Raiyati land to DC Chaibasa Pending to DC  <b>The Company has purchased 110.54 acres Raiyati land.</b>	<b>Tribal land :</b> 853.56 acres.  Applied for 190 acres of <b>Tribal land</b> to DC Chaibasa  Pending to DC	<b>Forest Nil</b>	Application for ML is under process  <b>Pending</b>	Not Applied	Application for water has not been submitted to W.R.D.  <b>Pending</b>	Not Applied	Investment made up to Rs 5Cr.
31	<b>M/s Sunflag Iron and Steel Co.Ltd.</b>  <b>Location:</b> Saraikela <b>Proposed capacity</b> Integrated Steel Plant- 0.5 Mt/yr <b>Project cost</b> 937.61 Cr <b>Date of MOU</b> 07.08.04	<b>Total land :</b> 425 acres  <b>GM land :</b> 190.25 acres APPLIED  Rs. 25 lacs deposited for GM land. <b>pending to DC</b>	<b>Raiyati land :</b> 231.46 acres Application for acquisition of 231.46 acres of raiyati land submitted to DC Saraikela  <b>pending to DC</b>	- Tribal Nil	<b>Forest land :</b> 2.45 acres  Not Applied	Proposal for 120 hectare ML at Kodlibad has been approved by the GoI.	Chouritar Coal Block has been allotted.	In principle approval has been issued.	-	Investment made up to 41 Cr.
32	<b>M/s Vini Iron &amp; Steel Udyog Ltd.</b>  <b>Location-</b> Lupungdih, Chandil <b>Proposed capacity</b> Steel- 0.6 Mt/yr <b>Project cost –Rs</b> 880.64 Cr. <b>Date of MOU</b> 14.09.06 <b>Extended up to</b> 14.09.09	<b>Total land</b> 355 acres	<b>Raiyati land</b>  <b>55 acres land has been purchased,</b>	- Tribal Nil	-Nil	Kurtha iron ore mines is allotted.	7 mt Rajhara and Horilong Coal Block has been allotted by Ministry of Coal, GoI.	- Application for water has been submitted.	-	-
33	<b>M/s V.M Salgaocar &amp; Brother Pvt. Ltd.</b>  <b>Location</b> Ghatsila <b>Proposed capacity</b>	<b>Total land</b> 600 acres  600 acres land has been identified at		<b>Tribal</b>	<b>Forest</b>	Proposal for mining lease under process	Not applied	Applied.	-	-

	Steel -0.5Mt/yr Power-130MW <b>Project cost Rs 847.00Cr</b> <b>Date of MOU 1.07.2008</b>	Chakulia Block. Application for acquisition of land is <b>yet to be field.</b>								
34	<b>M/s Bonai Industrial Company Ltd.</b> <b>Location</b> Kundubera & Singhpokharia, West Singhbhum <b>Proposed capacity</b> Steel- 0.25 Mt/yr <b>Project cost Rs- 819 Cr</b> <b>Date of MOU - 11.09.06</b>	<b>Total land 300</b> acres GM 4.24acres Not Applied	<b>Raiyati land 290.29</b> Application of acquisition for 256.57 acres raiyati land has been forwarded to DC, West Singhbhum vide letter no.- 2544 dt. 10.12.07.	- Tribal Nil	- Forest Nil	Application for ML is under process.	applied to MoC for Captive Mines	Not Applied	-- Not Applied	No progress has been made in land purchase.  Investment made up to Rs 0.08Cr.
35	<b>M/s Feegrade &amp; Company Pvt. Ltd.</b> <b>Location</b> Gurra& Rangamati, West Singhbhum <b>Proposed capacity</b> Steel- 0.3 Mt/yr <b>Project cost Rs. 688.80 Cr.</b> <b>Date of MOU 11.09.06</b>	<b>Total land 250</b> acres 250 acres of land has been identified at Guraa & Rangamati, Saraikela-Kharsawa.	<b>Raiyati land</b> Application for acquisition of land is yet to be filed	Tribal	Forest	Application for ML is under process	Applied to MoC for Captive Mines	Not Applied	- Not Applied	No progress has been made.  Investment made up to Rs 0.09Cr.
36	<b>M/s Jupiter Iron Industries Pvt. Ltd</b> <b>Location</b> Ramgarh <b>Proposed capacity</b> Steel -0.25Mt/yr Power-26 MW <b>Project cost Rs. 655 Cr.</b> <b>Date of MO - 07.08.2008</b>	<b>Total land: 300</b> acres	- Raiyati land  <b>68 acres land purchased</b>	Tribal Applied for 98.95 acres of Tribal land to DC Ramgarh Pending to DC	- Forest	Proposal for mining lease under process at Mines Department GOJ	Application for coal linkage has been filed.  Allocation awaited.	Applied .	Applied	Investment made up to 9.0 Cr.
37	<b>M/s Narsing Ispat Limited</b> <b>Location</b> Khunti, Chowka <b>Proposed capacity</b> Steel- 0.25 Mt/yr <b>Project cost . Rs 610Cr.</b>	<b>Total land : 150</b> acres Application for 19 acres of GM land has been submitted to DC saraikela. <b>Pending with DC</b>	<b>Raiyati land : 125</b> acres Application for acquisition of 125 acres raiyati land submitted . to DC saraikela <b>Pending with</b>	Application for tranfer of 2.80 acres tribal land submitted to DC saraikela.	6 acres FL Not Applied	Application for ML has been submitted .	Application for allotment of coal block has been submitted to GoJ..  <b>Pending</b>	Application submitted to the WRD On 19.02.07.	Sanctioned	* <b>Mini Blast Furnace under commercial production from March-2008</b>  <b>In Production</b>

	<b>Date of MOU</b> 14.09.06		<b>DC</b>  <b>40 acres land purchased.</b>							Investment made up to Rs 40.57 Cr
38	<b>M/s BMW Industries Ltd.</b>  <b>Location</b> Bokaro <b>Proposed capacity</b> Steel Plant-0.5 Mt/ yr  <b>Project cost</b> Rs. 591 Cr.  <b>Date of MOU</b> - 12.04.05	<b>Estimate</b> 200 acres  Company has been allotted 40 acres of land by Bokaro Industrial Area Development Authority, Bokaro.  Site leveling, boundry wall, and security office already constructed	Application for acqiuition of land is yet to be filed			- Application for ML has been submitted.	- Coal linkage received vide letter no. 23011/68/07 dt. 21.01.2008 fro GoI.	- BIADA has assured 3000 KI/day of water.	-- Not Applied	No progress has been made.
39	<b>M/s Rungta Mines Ltd</b>  <b>Location</b> Chaliyama <b>Proposed capacity</b> Sponge iron Plant-0.5 Mt/yr  <b>Project cost</b> Rs. 517 Cr. <b>Date of MOU:</b> - 12.04.05	<b>Total land</b> : 139 acres  Transfer of 35.27 acres GM land has been forwarded to DC Saraikela-Kharsawan.  <b>Pending with DC</b>	Application for acquisition of 99.82 acres raiyati land submitted  <b>133.74 acres land purchased.</b>	-	-	Kodlibad Iron ore mines allotted.	Coal Block allotted.	Sanctioned	Sanctioned	<b>-7x100 TPD Sponge Iron Plant, In Production</b>  <b>39 MW CPPand SMS under construction .</b>  Investment made up to Rs 113.78Cr.
40	<b>M/s Neelanchal Iron and Power Ltd. Ratanpur- Kandra.</b> <b>Proposed Capacity</b> Steel Plant 0.2 Mt/yr  <b>Project cost:-</b> 514 Cr  <b>Date of MOU</b> 26-03-04	<b>Total land</b> : 67 acres  Applied for 52.33 acres GM to DC, Seraikela on 03.06.05  <b>Pending to CO Chandil .</b>	.Application for acquisition of 77.94 acres raiyati land submitted to DC Saraikela. <b>Pending with DC</b>  <b>57.38 acres land purchased .</b>	Application for tranfer of 3.27 acres tribal land submitted to DC saraikela. <b>Pending with DC</b>	44.36 acres of forest land applied 21.07.09 to DC	437 hectare mining lease at Silpunji Kantoriya allotted.	Dumri coal block allotted	Application submitted to CE on 09.06.09	Sanctioned	Sponge Iron. 350TPD  <b>In Production</b>  Investment made up to Rs 77 Cr.

41	<p><b>M/s Kohinoor Steel Pvt. Ltd.</b>  <b>Location</b>  Buladih near Chandil</p> <p><b>Proposed capacity</b>  Steel Plant- 0.12Mt/yr (two phase)</p> <p><b>Project cost :- Rs 410 Cr.</b></p> <p><b>Date of MoU</b>  18.07.05</p>	<p><b>Total land : 160 acres</b>  : Applied for 9.27acres GM to DC , Saraikela-Kharsawan.  Rs 12.72 lac deposited for 9.27 acres GM land and <b>pending with DC.</b></p>	<p>.Applied for 120.81 acres Raiyati land to DC , Saraikela-Kharsawan.  50.81 acres U/S 4,6,7,17 completed.  <b>pending with DC. Saraikela-Kharsawan.</b>  Rs 66.02 lac deposited.  <b>70 acres land purchased .</b></p>	<p>Request for transfer of 6.48 acres tribal land submitted to DC Saraikela-Kharsawan.  <b>pending with DC.</b></p>	Nil.	Application for ML has been submitted .	<ul style="list-style-type: none"> <li>• Medinirai coal block allotted.</li> </ul> <p>Coal linkage granted</p>	<p>Agreement for supply of water from Subrnrekha is to be done.  <b>pending</b></p>	Sanctioned	<p>4x100 TPD Sponge Iron Plant, 17 MW CPP, 400TPD SMS , 400TPD TMT Bar    production started.    <b>Investment made up toRs 213.Cr.</b></p>
42	<p>M/s Jharkhand Ispat Pvt.Ltd.  Hesla, Ramgarh.</p> <p><b>Proposed capacity</b>  Steel Plant. 0.2 Mt/yr (two phase)  <b>Project cost:- 450 Cr.</b></p> <p><b>Date of MOU</b>  26.02.04</p>	<p><b>Total land : 300 acres</b>    GM - Nil</p>	<p>245 acres  Applied for 245 acres Raiyati land to DC, Ramgarh .  78.45 Lac deposited for L.A.  <b>Pending with DC</b>  <b>25.54 acres land purchased</b></p>	<p>Request for transfer of 100 acres tribal land submitted to DC Ramgarh  <b>Pending with DC</b></p>	Nil	Matter pending in Supreme Court	<p>North Dhatu Coal Block allotted  Gelogical report obtained on payment of 11.04 Cr. to CMPDI  Preperation of mining plan EIA, EMP under progress.</p>	<p>Water sanction by DVRRRC for 2.67 MGD    4.40 MCM water sanctioned</p>	Sanctioned	<p>DRI .120000T steel 72000T CPP Under process    <b>In Production</b>    Investment made up to Rs 66Cr.</p>
43	<p><b>M/s Anandita Trades &amp; Investment Ltd.</b>  <b>Location</b>  Senegarha , Hazaribagh.  <b>Proposed capacity</b>  Spong Iron- 0.33Mt/yr  <b>Project cost s. in crores</b></p>	<p><b>Total land 140 acres</b>  Applied for 100 acres GM to DC, Hazaribag  <b>Pending with DC</b></p>	<p>Applied for 30 acres Raiyati land to DC, Hazaribag  <b>Pending with DC</b>  <b>40 acres purchased</b></p>	Nil	Nil	116.5 acres Parambaljori Iron Mines Allotted Lease application under process.	<p>Hurilong &amp; Hutar C -Coal Block <b>alloted</b> jointly .    Coal Linkage granted by MoC GoI.</p>	<p>Application submitted to WRD    <b>Pending</b></p>	Sanctioned	<p><b>2x100 TPD Sponge Iron Plant,</b>    <b>In Production</b>    Investment made</p>

	300 <b>Date of MOU</b> 12.04.05		.							up to Rs 40 Cr.
44	<b>M/s Pushp Steel &amp; Mining (P) Ltd.</b>  <b>Location</b> Chandil, Saraikela-Kharswan <b>Proposed capacity</b> Mini Steel Plant- 0.25Mt/yr  <b>Project cost Rs</b> 361 Cr.  <b>Date of MOU</b> 24.02.07	<b>Total land</b> 150 acres  - Application for acquitition of land is yet to be field.	-	-	-	Application under process. Awaiting the recommendation from the State Govt.	- Application made to GoI on 17.01.2005	- Not Applied	- Not Applied	No progress has been made.
45	<b>M/s Prasad Group Resource Pvt. Ltd.</b>  <b>Location--</b> Patratu <b>Proposed capacity</b> Steel- 0.22Mt/yr (Two phases) <b>Project cost Rs.</b> 400 Cr. <b>Date of MoU</b> 26.03.04	<b>Total land</b> 80 acres	- Raiyati land	- Tribal	- Forest	Proposal for 275.23 acre ML at Bokna has been approved by GoI. Application for forest clearance is to be submitted.	Not applied.	Not Applied	- Not Applied	No progress has been made sofar
46	<b>M/s Traingle Trading Pvt. Ltd.</b>  <b>Location</b> Tatlabadi, Saraikela-Kharswan <b>Proposed capacity</b> Steel Plant- 0.24 Mt/yr (two phases) <b>Project cost Rs</b> 300 Cr.  <b>Date of MOU</b> - 14.02.07	<b>Total land</b> 200 acres  Application for acquisition of land is yet to be field.	- Application for acquitition of land is yet to be filed	-	-	Application for Mining Lease is not submitted.	Application for Coal Block is not submitted	- Not Applied.	- Not Applied	No progress han been made sofar.
47	<b>M/s Abhijeet Infrastructure Pvt. Ltd.</b> <b>Location-</b> Begnadih, Kolebira Saraikela- Kharswan <b>Proposed capacity</b> Steel - 0.70Mt/y	<b>Total land</b> : 300 <b>GM land</b> : 26.95 acres Application submitted for leasing of GM land	<b>Raiyati land</b> : 112.38 acres  <b>90 acre land has been purchased .</b>	<b>Tribal</b> Applied for 7.45 acres of tribal land to DC Saraikela.	<b>Forest land</b> : Nil	Proposal for 138.5 hectare mining lease at Silpunji Kantoriya forwarded to GoI	<b>Brinda, Sisai, Meral coal block allotted on 24.05.05.</b>	3.07 MCM/yr from Sanjay river sanctioned by WRD, GoJ in November		

	<b>Project cost -Rs. 300 Cr.</b> <b>Date of MOU</b> 26.02.04	in June, 2008. <b>pending to DC</b>				.. Matter is pending in Hon'ble Supreme Court.		2008.		Investment made up to 42.0 Cr.
48	<b>M/s Vallabh Steel Ltd.</b> <b>Proposed capacity</b> Steel Plant- 0.2 Mt/yr (two phase) <b>Project cost:-</b> 288 Cr. <b>Date of MOU</b> 26.02.2004	<b>Total land</b> :-116 acres	<b>118 acres land purchased.</b>	-	-	Application for ML has been submitted .	Application for Coal block has been submitted . <b>pending</b>	Agreement for supply of 4.38 MCM water from Sanjay Khakai river is to done. <b>pending</b>	Sanctioned	DRI-350 TPD CPP-8MW CC- 8MT  <b>In production</b>  Investment made up toRs 200 Cr
49	<b>M/s R.G. Steel Pvt. Ltd.</b> <b>Location-</b> Near Patratu <b>Proposed capacity</b> 0.15 Mt/yr (two phases) 8 MW Power Plant <b>Project cost Rs. 122Cr.</b> <b>Date of MOU</b> 01.06.2004	<b>Total land</b> 100 acres  Application for land is forwarded to Revenue Deptt. by JIIDCO	-	-	-	- Application under process.	-	-Not Applied	-- Not Applied	No progress has been made sofar.
50	<b>M/s Pawanjai Steel &amp; Power Ltd.</b> <b>Location-</b> Lohardaga <b>Proposed capacity</b> Steel-0.041 Mt/yr (two phases) <b>Project cost Rs. 200 Cr.</b> <b>Date of MOU-</b> 01.06.04	<b>Totalland</b> 200 acres  <b>GM -Nil</b>	<b>Raiyati land</b> : 80 acres  <b>80 acres land purchased by the unit. Further purchase of 50 acres land is under process at DC, Lohardaha</b>	- Tribal Nil	- Forest	Application is under process.  Pending	* <b>North Dhadu Coal Block</b> allotted. *Joint Venture Company with other allottees formed.	Application for drawal of water is under process.  Pending	-	-
51	<b>M/s Balajee Metal &amp; Sponge Ltd.</b> <b>Location</b> chaibasa <b>Proposed capacity</b> Steel- 0.1 Mt/yr	<b>Total land</b> 30 acres	- Application for <b>acquistion of land is yet to be filed</b>	-	-	4.80 Lt/yr -	3.60 Lt/yr -	- Not Applied	- Not Applied	No progress has been made so far.

	(two phases) <b>Project cost Rs Cr.160</b> <b>Date of MOU 01.06.04</b>									
52	<b>M/s Narbhey Ram Gas point.</b> LocationJamshedpur <b>Proposed capacity</b> 0.045 Mt/yr. <b>Project cost Rs. 100 Cr.</b> Date of MOU 12.04.05	<b>Total land</b> 50 acres  Detail information have not been furnished by the company.	Application for <b>acquisition of land is yet to be filed</b>			* Application for Iron Ore Mine has been submitted.		- Not Applied	- Not Applied	No progress has been made so far.
53	<b>M/s Balajee Industrial Products Ltd.</b>  <b>Location</b> Barajamda, Chaibasa <b>Proposed capacity</b> Sponge iron- 1.20 Lt/yr (two phases) <b>Project cost Rs 210 Cr.</b> <b>( First Phase- 61 Cr.)</b>  <b>Date of MOU</b> 01.06.04	<b>Total land</b> :-47 acres  GM land :- 2.48  Applied for 2.48 acres GM to DC, Chaibasa.  <b>Pending with DC</b>	Application for acquisition of 30 acres raiyati land submitted to DC Chaibasa  <b>Pending with DC</b>  <b>19.48 acres land purchased.</b>	Request for transfer of 30. acres tribal land submitted to DC Chaibasa.  <b>Pending with DC</b>	4 acres of forest land has been submitted DC Chaibasa.  <b>Pending with DC</b>	Allotted  Iron ore lease application under process	Coal Blok allotted .	Not applied	Sanctioned	<b>sponge 3x100TPD</b>  <b>SMS- 20T/d</b>  <b>In production</b>    Investment made up to 60 Cr.
54	M/s Maa Chhinmastika Cement Ispat(P)Ltd.  Marrar, Ramgarh <b>Proposed capacity</b> Steel Plant 0.128 Mt/yr  <b>Project cost:- 332 Cr.</b> <b>Date of MOU 09.07.08</b>	<b>Total land</b> :-125 acres  Nil	125 acres  Applied for 45.52 acres Raiyati land to DC, Ramgarh. and 41.48 Lac deposited for L.A. <b>Pending with DC</b>  <b>34 acres land purchased</b>	Nil	Nil	Application for ML has been submitted .	72000Mt/yr Coal linkage allotted  Applied for 768000 Mt/yr	Applied	Sanctioned	DRI 200TPD    <b>In Production</b>    Investment made up to 55.09 Cr.
55	M/s Maa Chhinmastika Sponge Iron Ltd. Ramgarh	<b>Total land</b> :-500 acres	Not applied	Nil	Nil	Several application has been filed to	66,491Mt/yr Coal Linkage <b>allotted</b>	Applied	Sanctioned	DRI 230 TPD  Ingot 100TPD  Pig Iron 50 TPD

	<b>Proposed capacity</b> Steel Plant 1 Mt/yr 60MW (two phase) <b>Project cost:-</b> 1840 Cr. <b>Date of MOU</b> 09.07.08	Identified 500 acres land	<b>29 acres land purchased.</b>			Mine Deptt. GOI	Futher applied for 182400 Mt/yr has been field to GOI.			<b>In Production</b>  Investment made up to 80 Cr.
56	M/s Ramgarh Sponge Iron Pvt.Ltd.  <b>Proposed capacity</b> Steel Plant 0.25 Mt/yr Power -60MW <b>Project cost:-</b> 785 Cr. <b>Date of MOU</b> 14.07.08	<b>Total land : 250 acres</b>	Application for acquisition of 225 acres land has been submitted to DC .wich is under process.  <b>25 acres land purchased .</b>	Nil	Nil	Application for ML has been submitted .	Applied	Applied	Sanctioned	<b>4x100 TPD Sponge Iron</b>  <b>In production.</b>  Investment made up to 72 Cr.
57	M/s M/s Horizon Loha Udyog Ltd.  <b>Location-</b> Chaibasa <b>Proposed capacity</b> Sponge iron-0. 4Mt./yr <b>Project cost Rs-</b> 74.15Cr. <b>Date of MOU-</b> 26.03.04	<b>Total land :125 acres</b>  Applied for 2.49 acres of GM land to DC Chaibasa  <b>. Pending with DC</b>	<b>Raiyati land 113 acres land purchased and civil construction started.</b>  More than 70 local person already employed in Civil Work	<b>Tribal</b>  Applied for 1.21 acres of tribale land to DC Chaibasa <b>Pending with DC .</b>	<b>Forest Nil</b>	Proposal for 215 hectare ML at Setaruiya has been approved by GoI	Applied Kesla North Block	Application has been submitted to WRD on 09-05-05  Pending	Applied	
58	M/s Chaibasa Steel Pvt. Ltd. <b>Location-</b> West singhbhum <b>Proposed capacity</b> Sponge iron- 0.4 Mt./yr <b>Project cost Rs</b> 74.15 cr. <b>Date of MOU</b> 26.03.04	<b>Total land :300 acres</b>  GM - Nil	<b>Raiyati land : 300 acres</b>  46 acres land already purchased and 44 acres in negotiation.	<b>Tribal Nil</b>	<b>- Forest Nil</b>	- ML applied, which is under process.  <b>Pending</b>	Applied for coal for Rajgamar Dipsid (Devnara) Captive Coal Block	-Applied on 24.5.2005  Feasibility report for drawal of water is to be submitted by the company.	-Applied for 6 MVA power on 30.5.2005	-
59	M/s Prakash Ispat Ltd.  <b>Location-</b> Chaibasa  <b>Proposed capacity</b> Pig iron- 0.2 MLt./yr	<b>Total land 50 acres</b>  <b>Revised Estimate :100acres</b>	<b>Raiyati land Nil</b>	<b>Tribal Nil-</b>	<b>Forest Nil-</b>	s- Mater is pending in the Hon'ble Supreme Court. * State Govt. recommended Ghatkuri Iron Ore	Application is being submitted.	-Applied on 24.5.2005  Feasibility report for drawal of water is to be	Applied for 6 MVA power on 30.5.2005	

	<p><b>Project cost Rs</b> 71.40Cr. <b>Date of MOU</b> 26.03.04</p>	<p>GM- 75 acres</p> <p>- Lease agreement has been signed for 75 acres of Govt. land by ADC and annual rent for 06-07 paid Rs. 54 lacs but possession of land not hand over. * Paid 72 Lacs for SALAMI of GM land &amp; paying Rs. 0.65 crore P.A. as Rent. * In spite of Lease Agreement signed on 27<sup>th</sup> Sep.'2006 by ADC Chaibasa with our company. Till date they have not got Possession of above land.</p>				<p>Mines to the company along with 9 MoU Holder.</p>		<p>submitted by the company.</p>		
60	<p><b>M/s Spectrum Iron &amp; Alloys Pvt. Ltd.</b> <b>Location</b> Nowamundi <b>Proposed capacity</b> Sponge iron-0. 4 Mt/yr <b>Project cost Rs.</b> 74.15 cr. <b>Date of MOU</b> 26.03.04</p>	<p><b>Total land :100</b> acres <b>Raiyati land :</b> 100 acres</p> <p>* 100 acres land is identified near Aikuti village &amp; meeting held with village Munda &amp; others villagers for land negotiation. Land will be purchased directly from villagers &amp; for Tribal Land application under Sec.49 CNT Act will be filled at D.C. Court Chaibasa for necessary approval for purchase.</p>	-	-	-	<p>ML applied which is under process.</p> <p>* applied for Mining Lease to DMO Chaibasa ML 159/06, 18.10.06, 274 Ha. HO Buru (Ambia R.F.)</p> <p>ML 124/08, 17.04.08, 120 Ha. Tontogara/ Jahrbera</p>	<p>Applied for coalBlock.</p>	<p>Application has been submitted to WRD on 26-05-06</p> <p>* Requirement of Water 4000 Cu.m. per day. * Application submitted to Chief Engineer, Drinking Water and Sanitation Department, Ranchi on 26.05.06</p>	<p>- Not Applied</p>	<p>No progress has been made so far.</p>

61	<b>M/s Raj Refractories (P) Ltd.</b> <b>Location</b> Bundu, Ranchi <b>Proposed capacity</b> Steel-0.060Mt/yr <b>Project cost Rs</b> 68.50Cr. <b>Date of MOU</b> - 11.06.04	<b>Estimate</b> 50 acres - Land has been identified near Bundu, Ranchi.	Application for acquisition of land is yet to be field.	-	-	0.96 Lt/yr Proposal for mining lease under process at Mines Department GOJ.	0.66 Lt/yr – N.A.	Application for drawal of water has not submitted to WRD. <b>Water shall be met with boring.</b>	- Not Applied	No progress.
62	<b>M/s Goel Sponge Pvt. Ltd.</b> <b>Location</b> West Singhbhum <b>Proposed capacity</b> Steel- 0.09Mt/yr <b>Project cost (Rs. in crores)</b> 67 <b>Date of MOU</b> 12.04.05	<b>Estimate</b> 100 acres Application for acquisition of 100 acres raiyati land has been submitted to JIDCO on 11-01-08, which is forwarded to L&R Deptt. Acquiring 15 acres of land at Bhunapura under process.	-	-	-	Proposal for mining lease under process at Mines Department GOJ.	- N.A.	Application for drawal of water from Palam Dam has been submitted to WRD	- Not Applied	No progress..
<b>ALUMINIUM PLANT</b>										
63	<b>M/s Hindalco Industries Ltd.</b> <b>Location-</b> Sonahatu, Ranchi <b>Proposed capacity</b> Aluminium Smltor- 0.325Mt/yr Captive Powr Plant-750 MW <b>Project cost Rs</b> 7800 Cr <b>Date of MOU</b> 30-03-2005	<b>Total land</b> 5900 acres <b>Revised Estimate :</b> 5000 acre <b>GM land:</b> 3031 acres Identified around 8314 acres of land in 10 villages of Sonahatu. Application submitted for GM land on 17.07.2008 and 22.12.2008. <b>Pending to DC</b>	<b>Raiyati land:</b> 5158 acres Applied Efforts being made by the Company for direct purchase of land from owners.	- Tribal	<b>Forest land :</b> 125 acres Applied	- Application for Bauxite mining has been submitted to Mines Deptt.	Tubed Coal Block <b>Allotted with Tata Power Ltd.</b>	Approval for drawal of 55 MCM water <b>obtained from Subernarekha river ..</b>	Not Applied	Investment made up to 8.0 Cr.
64	<b>M/s Jindal Steel and Power Ltd</b> <b>Location</b> Mcluskiegunj, Ranchi	<b>Estimate</b> 390 Hacters Application for	<b>Raiyati land</b> Application for acquisition of 236.44 acres of	- Tribal	- <b>Forest</b>	Applied for 29 no of application for Bauxite mines to	-	-	-	

	<b>Proposed capacity</b> Alumina Refinery Plant - 1.4 Mt/yr <b>Project cost Rs.</b> 3350 Cr. <b>Date of MOU -</b> 12.08.2008	transfer of 936.44 acres of GM land to DC Ranchi on 20.11.207.	Raiyati Land to the Dept. of Land& Revenue GOJ on 20.11.2007			Mine Dept.				
	<b>CEMENT PLANT</b>									
65	<b>M/s Barnpur Cement Ltd</b>  <b>Location</b> Patratu Ind. Area patratu <b>Proposed capacity</b> Cement Plant 1.0 Mt/yr <b>Project cost</b> Rs500.00 Cr.  <b>Date of MOU</b> 23.03.06	Total land : 60 acres  60 acre Land has been allotted by RIADA at Patratu Industrial Area. Foundation Laying Ceremony will be on 18 <sup>th</sup> April 2008. <b>Civil construction</b> <b>started.</b>	-	-	-	Application for lime stone block has been submitted in Mines Deptt.  Allotment of Lime Stone Block <b>Pending with</b> Mines & Goelogy Deptt. GoJ	Application for Coal Linkage has been filed to GoI.	Not applied	Construction power 1 MW sanctioned on 07.12.06  Application submitted to DVC on 17.07.07 for operational power.	-
66	<b>M/s Jupiter Cement Industries</b> <b>Location-</b> Hansda,Saraikela- Kharswan <b>Proposed capacity</b> Cement Plant- 600 TPD <b>Project cost -</b> Rs 90.00 Cr	<b>Total land</b> 110 acres  Nil	<b>Raiyati land</b> <b>103 acres land</b> <b>purchased.</b>  Civil work started .	<b>Tribal</b> Nil	<b>Forest</b> Nil	Application for lime stone block has been submitted in Mines Deptt. GoJ  Pending	Application for Coal Linkage from CCL has been filed to GoI.	Application has been submitted to WRD n dt. 01.09.06  Pending	Applied  Co. has requested for enhancement of capacity from 600 TPD to 1800 TPD.  Investment made up to 14.17Cr.	
67	<b>M/s Swati Udyog Pvt. Ltd.</b>  <b>Location- Juri</b> <b>East Singhbhum</b>  <b>Proposed capacity</b> <b>Clinkerization Plant</b> <b>Cement Grinding</b> <b>1000 TPD</b> <b>Project cost Rs. 95.5Cr</b> <b>Date of MOU</b> 12.11.07	<b>Total land</b> 50 acres  Applied for 1.79 acres of Govt. Land which is under premises of Boundary.  <b>Pending with DC</b>	<b>Raiyati land</b>  <b>45 acres land has</b> <b>been purchased at</b> <b>Juri, East</b> <b>Singhbhum.</b>  Civil work started .	<b>Tribal</b> Nil	<b>Forest</b> Nil	Applied for Lime stone mines  Pending	Applied	Not Applied	Not Applied	-
68	<b>M/s Cement Manufacturing Company Ltd.</b>	<b>Estimate</b> 200 acres	-	-	-	* Formation of joint venture company for Lime	-Not applied	- Not applied	- Not Applied	No progress.

	<b>Location</b> Patratu, Hazaribag <b>Proposed capacity</b> Cement Plant 1.0 Mt/yr <b>Project cost Rs. 450 Cr.</b> <b>Date of MOU</b> 07.09.2006	- Land has been identified at Benti, Patratu, Hazaribag. .  <b>Application for acquisition of land is yet to be filed</b>  * Agreement for 200 acres land has been finalized with villagers.				Stone Mines of JSMDCLtd.  * Further identifying 400 acres lime stone block at Jhinkpani				
69	<b>M/s Rungta Mines Ltd, Chaibasa</b>  <b>Location-</b> Khunda, West Singhbhum <b>Proposed capacity</b> Cement- 2.5 Mt/yr <b>Project cost Rs 1312.60 Cr.</b> <b>Date of MOU</b> 11.09.06	<b>Estimate</b> 1050 acres - 1000 acre Land has been identified at Khunta, West Singhbhum.  <b>Application for acquisition of land is yet to be filed.</b>	-	-	-	Application for lime stone has been submitted in Mines Deptt. Which is under consideration.	* Applied for Coal to Ministry of Coal, GoI.  * The initial stage will be managed through linkage/ e-auction.	Applied to WRD for drawing of Water from Roro River.	-	No progress.
70	<b>M/s VST Tillers Tractors Ltd</b>  <b>Location-</b> Getalsud Ind. area, Ranchi <b>Proposed capacity</b> Power Tiller- 8000 Nos/yrs. <b>Project cost Rs. 64 Cr.</b> <b>Date of MOU</b> - 29.03.06	<b>Estimate</b> 50 acres Status- Land allotment application is under process in Ranchi Industrial Area Development Authority	- Application for acquisition of land is yet to be filed	-	-	APPLIED	-	-		Not Interested.

## STATUS OF MOUs

### A- Existing Unit.

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Forest Deptt.
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
1	<b>M/s Kohinoor Steel Pvt. Ltd.</b> <b>Location</b> Buladih near Chandil  <b>Proposed capacity</b> Steel Plant- 1.2 Lt/yr (two phase)  <b>Project cost :- Rs 410 Cr.</b>  <b>Date of MoU</b> 18.07.05	<b>Total land : 160 acres</b>  : Applied for 9.27acres GM to DC , Saraikela-Kharsawan.  Rs 12.72 lac deposited for 9.27 acres GM land and <b>pending with DC.</b>	.Applied for 120.81 acres Raiyati land to DC , Saraikela-Kharsawan.  50.81 acres U/S 4,6,7,17 completed.  <b>pending with DC. Saraikela-Kharsawan.</b>  Rs 66.02 lac deposited.  <b>70 acres land purchased .</b>	Request for transfer of 6.48 acres tribal land submitted to DC Saraikela-Kharsawan.  <b>pending with DC.</b>	Nil.	Application for ML has been submitted .	• Medinirai coal block allotted.  Coal linkage granted	Agreement for supply of water from Subrnrekha is to be done.  <b>pending</b>	Sanctioned	Nil
3	<b>M/s Rungta Mines Ltd</b>  <b>Location</b> Chaliyama <b>Proposed capacity</b> Sponge iron Plant-0.5 Mt/yr  <b>Project cost Rs. 517 Cr.</b> <b>Date of MOU: -</b> 12.04.05	<b>Total land : 139 acres</b>  Transfer of 35.27 acres GM land has been forwarded to DC Saraikela-Kharsawan.  <b>Pending with DC</b>	Application for acquisition of 99.82 acres raiyati land submitted  <b>130 acres land purchased.</b>	-	-	Application for ML has been submitted .	- Applied	Sanctioned	Sanctioned	-
5	<b>M/s Narsing Ispat Limited</b>	<b>Total land : 150</b>	<b>Raiyati land :</b>	Application for	6 acres FL Not	Application for	Application for	Application	Sanctioned	NIL

	<b>Location</b> <b>Khunti, Chowka</b> <b>Proposed capacity</b> Steel- 0.25 Mt/yr  <b>Project cost . Rs</b> 610Cr. <b>Date of MOU</b> 14.09.06	acres  Application for 19 acres of GM land has been submitted to DC saraikela.  <b>Pending with DC</b>	125 acres  Application for acquisition of 125 acres raiyati land submitted . to DC saraikela  <b>Pending with DC</b> <b>40 acres land purchased.</b>	tranfer of 2.80 acres tribal land submitted to DC saraikela.	Applied	ML has been submitted .	allotment of coal block has been submitted to GoJ..  <b>Pending</b>	submitted to the WRD On 19.02.07.		
6	M/s Neelanchal Iron and Power Ltd. Ratanpur- Kandra. <b>Proposed Capacity</b>  Steel Plant 0.2 Lt/yr  <b>Project cost:-</b> 514 Cr  <b>Date of MOU</b> 26-03-04	<b>Total land</b> : 67 acres  Applied for 52.33 acres GM to DC, Seraikela on 03.06.05  <b>Pending to CO Chandil .</b>	Application for acquisition of 77.94 acres raiyati land submitted to DC Saraikela.  <b>Pending with DC</b>  <b>57.38 acres land purchased .</b>	Application for tranfer of 3.27 acres tribal land submitted to DC saraikela.  <b>Pending with DC</b>	44.36 acres of forest land applied 21.07.09 to DC	437 hectare mining lease at Silpunji Kantoriya allotted.	Dumri coal block allotted	Application submitted to CE on 09.06.09	Sanctioned	-
7	M/s Jharkhand Ispat Pvt.Ltd. Hesla, Ramgarh.  <b>Proposed capacity</b> Steel Plant. 0.2 Mt/yr (two phase) <b>Project cost:-</b> 450 Cr.  <b>Date of MOU</b> 26.02.04	<b>Total land</b> : 300 acres  GM - Nil	245 acres  Applied for 245 acres Raiyati land to DC, Ramgarh .  78.45 Lac deposited for L.A.  <b>Pending with DC</b> <b>25.54 acres land purchased</b>	Request for transfer of 100 acres tribal land submitted to DC Ramgarh  <b>Pending with DC</b>	Nil	Matter pending in Supreme Court	North Dhatu Coal Block allotted Geological report obtained on payment of 11.04 Cr. to CMPDI Preperation of mining plan EIA, EMP under progress.	Water sanction by DVRRC for 2.67 MGD  4.40 MCM water sanctioned	Sanctioned	-
8	<b>M/s Anandita Trades &amp; Investment Ltd.</b> <b>Location</b>	<b>Total land</b> 140 acres  Applied for 100	Applied for 30 acres Raiyati land to DC, Hazaribag	Nil	Nil	116.5 acres Parambaljori Iron Mines Allotted	Hurilong & Hutar C -Coal Block <b>alloted</b> jointly .	Application submitted to WRD	Sanctioned	-

	Senegarha , Hazaribagh. <b>Proposed capacity</b> Spong Iron- 3.34 Lt/yr <b>Project cost s. in crores</b> 300 <b>Date of MOU</b> 12.04.05	acres GM to DC, Hazaribag <b>Pending with DC</b>	<b>Pending with DC</b>  <b>40 acres purchased</b> .			Lease application under process.	Coal Linkage granted by MoC GoI.	<b>Pending</b>		
9	M/s Vallabh Steel Ltd.  <b>Proposed capacity</b> Steel Plant- Lt/ (two phase) <b>Project cost:-</b> 288 Cr.  <b>Date of MOU</b> <b>26.02.2004</b>	<b>Total land</b> :-116 acres	<b>118 acres land purchased.</b>	-	-	Application for ML has been submitted .	Application for Coal block has been submitted .  <b>pending</b>	Agreement for supply of 4.38 MCM water from Sanjay Khakai river is to done.  <b>pending</b>	Sanctioned	-
10	<b>M/s Balajee Industrial Products Ltd.</b>  <b>Location</b> Barajamda, Chaibasa <b>Proposed capacity</b> Sponge iron- 1.20 Lt/yr (two phases) <b>Project cost Rs 210 Cr.</b> ( First Phase- 61 Cr.)  <b>Date of MOU</b> 01.06.04	<b>Total land</b> :-47 acres  GM land :- 2.48  Applied for 2.48 acres GM to DC, Chaibasa.  <b>Pending with DC</b>	Application for acquisition of 30 acres raiyati land submitted to DC Chaibasa  <b>Pending with DC</b>  <b>19.48 acres land purchased.</b>	Request for transfer of 30. acres tribal land submitted to DC Chaibasa.  <b>Pending with DC</b>	4 acres of forest land has been submitted DC Chaibasa.  <b>Pending with DC</b>	Allotted  Iron ore lease application under process	Coal Blok allotted .	Not applied	Sanctioned	-
11	M/s Maa Chhinmastika Cement Ispat(P)Ltd.  Marrar, Ramgarh <b>Proposed capacity</b> Steel Plant 0.128 Mt/yr	<b>Total land</b> :-125 acres  Nil	125 acres  Applied for 45.52 acres Raiyati land to DC, Ramgarh. and 41.48 Lac	Nil	Nil	Application for ML has been submitted .	72000Mt/yr Coal linkage allotted  Applied for 768000 Mt/yr	Applied	Sanctioned	-

	<b>Project cost:-</b> 332 Cr. <b>Date of MOU</b> 09.07.08		deposited for L.A. <b>Pending with DC</b> <b>34 acres land purchased</b>							
12	M/s Maa Chhinmastika Sponge Iron Ltd. Ramgarh <b>Proposed capacity</b> Steel Plant 1 Mt/yr 60MW (two phase) <b>Project cost:-</b> 1840 Cr. <b>Date of MOU</b> 09.07.08	<b>Total land :-</b> 500 acres Identified 500 acres land	Not applied <b>29 acres land purchased.</b>	Nil	Nil	Several application has been filed to Mine Deptt. GOI	66,491Mt/yr Coal Linkage <b>allotted</b> Futher applied for 182400 Mt/yr has been field to GOI.	Applied	Sanctioned	-
13	M/s Ramgarh Sponge Iron Pvt.Ltd. <b>Proposed capacity</b> Steel Plant 0.25 Mt/yr Power -60MW <b>Project cost:-</b> 785 Cr. <b>Date of MOU</b> 14.07.08	<b>Total land :</b> 250 acres	Application for acquisition of 225 acres land has been submitted to DC .wich is under process. <b>25 acres land purchased .</b>	Nil	Nil	Application for ML has been submitted .	Applied	Applied	Sanctioned	-

## B –Work In Progress

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Forest Deptt.
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
14	<b>M/s Tata Steel Limited</b> (Green field project) <b>Location-</b> Manoharpur/ Saraikela <b>Proposed capacity</b> Integrated Steel Plant - 12 Mt/yr. (in two phases) <b>Project cost Rs -</b> 42000 Cr. <b>Date of MOU-</b> 08.09.2005  <b>Extended up to-</b> 07.09.2010	<b>Total land :-</b> 24500 acres <b>Saraikela</b> 10800.64( steel plant) <b>Manoharpur</b> 6345.39 (opp) Application for transfer of GM land submitted on 21.10.2005  TSL represented for revision of rate on 1.3.06 to DC Saraikela.  <b>Pending with DC</b>	<b>Raiyati land</b> <b>Saraikela</b> 6888.65 <b>Manoharpur</b> 4576.80 Applied for 6888.65 acres of Raiyati land submitted to DC, Saraikela  Applied for 4576.80 acres of Raiyati land to DC, West Singhbhum <b>Pending with DC</b>	<b>Tribal</b> No	<b>Forest</b> <b>Saraikela</b> 565.02 <b>Manoharpur</b> 6.79  Applied to DFO Saraikela.  <b>Pending .</b>	1808.00 Hectare Ankua iron ore mines allotted.	Application submitted to GOI for Steel plant.  <b>Pending with GoI</b>  Rabodh& Jogeshwar at Bokaro Pending with JSMDC.  Ganeshpur coal block has been allotted for power generation	Application for 100MGD water submitted to WRD, GOJ.  <b>Pending .</b>  25MGD Approval received.for Manoharpur		Permission for 565.02 acre of forest land submitted to DFO Saraikela- on 21.10.05
15	<b>M/s Tata Steel Ltd, (Expansion)</b> <b>Location-</b> Jamshedpur <b>Proposed capacity</b> Integrated Steel Plant - 5 Mt./yr (in two phases) <b>Project cost Rs-</b> 11000 Cr. <b>Date of MOU-</b> 08.09.2005 <b>Extended up to-</b> 07.09.2010	<b>Existing land</b>	-  <b>Expansion work started</b>	-	-	Iron Ore Block:- Allocation of Iron ore block awaited	-148.40 Mt. coal block allotted at Kotre- Basantpur 101.99 Mt. coal block allotted at Pachmo,	247.382 MCM water allotted from Chandil Dam/Subernrek ha river for expansion.	-	-
16	<b>M/s Jindal Steel &amp; Power Limited</b> <b>Location-</b> Balkudra,	<b>Total land :-</b> 3100 acres	<b>Raiyati land</b> Applied for	<b>Tribal</b> Applied for 134 acres of tribal	<b>Forest</b> NIL	Applied for Iron ore Block.	Amakonda,	69MCM water sanction by WRD.	Application submitted to DVC for 175	-

	<p>Patratu <b>Proposed capacity</b> Integrated Steel Plant- 6 Mt/yr <b>Project cost Rs-</b> 18560 Cr <b>Date of MOU-</b> 08.11.2007</p> <p><b>Power plant at Dumka (1000MW )</b></p>	<p>GM- 1174.33 Applied for 1174.33 acres of GM land to DC Ramgarh . <b>Pending with DC</b></p> <p>Applied for 257.38 acres of GM land to DC Dumka <b>.Pending with DC</b></p>	<p>85.08acres of Raiyati land to DC Ramgarh <b>Pending with DC</b></p> <p><b>550acres of land at BASL.and 491 acres land purchased</b></p> <p><b>Civil work started .</b></p> <p>Applied for 696.76 acres of Raiyati land to DC Dumka and pending with LRD</p>	<p>land</p> <p>Permission for 70 acres is <b>pending with DC Ramgarh</b></p>		<p>Pending</p>	<p>Murgaadangal coal block allotted for power generation at Dumka .</p>	<p>from three tributaries but JSPL requested for its drawal from Damotar River.</p> <p>PTPS agreed to allocate 17.8 MCM water from Nalkari Dam.</p> <p>36MCM water sanctioned for PP at Dumka. But JSPL wants to draw water from river Ganga &amp; Masanjore Dam</p>	<p>MW in April 2008.</p> <p>25 MW power sanctioned by DVC.</p> <p>750 KVA load sanctioned by JSEB.</p>	
17	<p><b>M/s Jindal Steel &amp; Power Limited</b></p> <p><b>Location-</b>Asanboni ( potka / Ghatshila )</p> <p><b>Proposed capacity I S P- 5 Mt/yr</b> <b>Project cost Rs.1500 Cr.</b> <b>Date of MOU-</b> 05.07.2005</p>	<p><b>Total land :- 3000 acres</b></p> <p>Applied for 566.04 acres of GM land and Rs 1.98 lac deposited for 551.94 acres of GM land to DC W. Singbhum</p> <p>416.80 acres GM land pending with LRD</p> <p>105 acres GM land for coal Block pending with DC Godda .</p>	<p><b>Raiyati land</b> Applied for 2322.50 acres of raiyati land to DC E. Singbhum</p> <p><b>270 acres purchased</b></p> <p>Applied for 659.70 acres Raiyati land.and Rs</p>	<p><b>Tribal</b> Applied for 28.72 acres of triable land</p> <p><b>Pending with DC</b></p>	<p><b>Forest</b> Applied for 83.81 acres of forest land</p>	<p>Jeraledaburu (70 million tons) Iron ore Mines allotted.</p> <p>Further other applications are pending</p>	<p>Applied for 10 coal blocks.</p> <p>Jitpur Coal Block allotted in Dist. Godda, for power generation by GoI.</p>	<p>50 MCM water from Subernrekha River sanctioned by WRD, GOJ on 07.07.2008.</p> <p>Concurrence for 13.14 MCM water from Karo river received</p> <p>Application of allotment of 25 MCM water from Sunder Dam is pending</p>	<p>Application for 5 MVA submitted to JSEB Jadugora, East Singbhum on 29.05.06</p> <p><b>Pending</b></p>	<p>Permission for 83.81 acre of land submitted to PCCF Ranchi on 09.12.09. and pending with DFO, Dhalbhum, East Singbhum.</p> <p>512 hect. Land for forest diversion proposal has been submitted to RCCF on dated 18.06.08. for Iron ore Mines</p> <p>Forest diversion proposal for 139</p>

	<b>Power plant at Godda (1000MW )</b>		11.38 cr is to be deposited against demand note for 551.35 acres of raiyati land . 875 acres Raiyati land for coal Block pending with DC Godda					with WRD for Power plant		hect. Forest land submitted to PCCF.on dated 08.07.08.
18	<b>M/s Electro Steel Integrated Ltd., Kolkata</b>  <b>Location-</b> Babugram, Chandankyari Block, Bokaro <b>Proposed capacity</b> Integrated Steel Plant- 3 Mt/yr Power- 180 MW <b>Project cost Rs-</b> 8157Cr. <b>Date of MOU-</b> 01-02-08 <b>Extended up to</b> 31.01.2011	<b>Total land</b> 1960.26 acres  Applied for 560.26 acres of GM land to DC Bokaro.  <b>Pending with DC</b>	<b>Raiyati land</b>  <b>.2000 Acres land purchased</b>  Civil work started .	<b>Tribal</b> Nil	<b>Forest</b> Nil	192.50 hectare ML at Kodalibad has been approved by GoI.	963 million ton coal block allotted at Parbatpur Bokaro.	water allocation of 22MGD under process.  Pending with WRD	Approval for 119 MW power obtained from DVC on 23.07.2008	-
19	<b>M/s M/s Horizon Loha Udyog Ltd.</b>  <b>Location-</b> Chaibasa <b>Proposed capacity</b> Sponge iron- 4 Lt./yr <b>Project cost Rs-</b> 74.15Cr. <b>Date of MOU-</b> 26.03.04	<b>Total land</b> :125 acres  Applied for 2.49 acres of GM land to DC Chaibasa  <b>. Pending with DC</b>	<b>Raiyati land</b> <b>113 acres land purchased and civil construction started.</b>  More than 70 local person already employed in Civil Work	<b>Tribal</b>  Applied for 1.21 acres of tribale land to DC Chaibasa <b>Pending with DC</b>	<b>Forest</b> Nil	Proposal for 215 hectare ML at Setaruiya has been approved by GoI	Applied Kesla North Block	Application has been submitted to WRD on 09-05-05  Pending	Applied	-
20	<b>M/s Jupiter Cement Industries</b> <b>Location-</b> Hansda,Saraikela- Kharswan <b>Proposed capacity</b> Cement Plant- 600 TPD <b>Project cost -</b> Rs 90.00 Cr	<b>Total land</b> 110 acres  Nil	<b>Raiyati land</b> <b>103 acres land purchased.</b>  Civil work started .	<b>Tribal</b> Nil	<b>Forest</b> Nil	Application for lime stone block has been submitted in Mines Deptt. GoJ  Pending	Application for Coal Linkage from CCL has been filed to GoI.	Application has been submitted to WRD n dt. 01.09.06  Pending	Applied	-

21	<p><b>M/s Swati Udyog Pvt. Ltd.</b></p> <p><b>Location- Juri East Singhbhum</b></p> <p><b>Proposed capacity Clinkerization Plant Cement Grinding 1000 TPD</b></p> <p><b>Project cost Rs. 95.5Cr</b></p> <p><b>Date of MOU 12.11.07</b></p>	<p><b>Total land</b> 50 acres</p> <p>Applied for 1.79 acres of Govt. Land which is under premises of Boundary.</p> <p><b>Pending with DC</b></p>	<p><b>Raiyati land</b></p> <p><b>45 acres land has been purchased at Juri, East Singhbhum.</b></p> <p>Civil work started .</p>	<p><b>Tribal</b> Nil</p>	<p><b>Forest</b> Nil</p>	<p>Applied for Lime stone mines</p> <p>Pending</p>	<p>Applied</p>	<p>Not Applied</p>	<p>Not Applied</p>	-
22	<p><b>M/s JSW Steel Limited</b></p> <p><b>Location- Sonahatu, Ranchi</b></p> <p><b>Proposed capacity</b> Integrated Steel Plant-10Mt/yr Power 900MW</p> <p><b>Project cost Rs- 35000 Cr.</b></p> <p><b>Date of MOU- 09.11.05 Extended up to- 14.6.2011</b></p>	<p><b>Total land</b> : 6539.22 acre</p> <p><b>GM</b> : 912.8 acres</p> <p>Applied for 912.8 acres of GM land toDC, Ranchi on 27.5.2008.</p> <p><b>Pending with CO Sonahatu.</b></p>	<p><b>Raiyati</b> : 4436.70 acres</p> <p>Application for 4436.70 acres Raiyati land submitted to DC on 12.7.2008..</p> <p><b>Pending with Addl. Collector Ranchi.</b></p>	<p><b>Tribal</b> : 1189.72 acres</p> <p>application submitted to DC</p> <p><b>Pending with DC</b></p>	<p><b>Forest</b> : Nil.</p>	<p>-</p> <p>* ML in Ankua Hatnaburu approved by GoI in Sept. 2008.</p> <p>Mining plan approved by IBM Nagpur on 28.1.09</p> <p>EIA/EMP report under finalization,</p> <p>2MGD water required for iron ore plant. Application submitted to WRD</p>	<p>Rohni Coal block in North Karanpura has been <b>allotted</b></p> <p>• Applied for 10 coal blocks.</p> <p>Applied for 208.05 acres, raiyati,,40.48 GMand 79.38 acres of tribal land.</p> <p>Applied for 25 acres of R&amp;R colony</p>	<p>Sanction for drawal of 80 MGD (132.80 MCM on annual basis) from Subarnarekha river has been issued by Water Resources Department,</p>	<p>Application for power of 5 MVA for construction pending with AEE, JSEB, Bundu since 28.5.2008</p> <p><b>Pending</b></p>	-
23	<p><b>M/s Arcelor Mittal India Limited</b></p> <p><b>Location- Khunti -Torpa, Karra, and Gumla - Kamdara</b></p> <p><b>Proposed capacity</b> Integrated Steel Plant-12 Mt/yr (in two phases)</p> <p><b>Project cost Rs. 40000</b></p>	<p><b>Total land</b> 11335.8acre</p> <p><b>GM</b> : 1914.12 (Torpa- 267.33, Kamdara 1646.79)</p> <p>Applied to DC Khunti)&amp; DC Gumla</p>	<p><b>Raiyati</b> : 2355.35 acre</p> <p>Torpa -571.44</p> <p>Kamdara -1783.92</p> <p>Applied for 2355 acres of Raiyati land to DC Gumla&amp; Khunti.on 2008</p>	<p><b>Tribal</b> : 7066.06 acres</p> <p>Torpa -1714.31</p> <p>Kamdara - 5351.75</p> <p>Applied for 7066</p>	<p><b>Forest</b> Nil .</p>	<p>202 Hec. In Karampada ML <b>approved</b></p> <p>Applied for PL of Ankua, Ghatkuri (in 2007)</p> <p>ML of Budhaburu and Jhilingburu (in 2008)</p>	<p>83 Million ton allocated in Seregarha coal block (9.1.2008).</p>	<p>132 MCM</p> <p>Water can be allocated from South Koel River</p> <p>In principle approval under progress (application pending since</p>	-	Pending for Forest clearance.

	<p><b>crores</b></p> <p><b>Date of MOU - 8.10.05</b></p> <p><b>Extended up to 07.10.2010</b></p>	<p>on 8.7.08 and 21.7.08 - for GM land</p> <p>80% Amount deposited against the 1025 acre of GM land Rs 12.39 Cr.on 19.3.09</p> <p><b>.Pending to DC</b></p>	<p><b>Pending to DC</b></p> <p>Company is making attempts to negotiate with the land owners for directly buying the private land.</p>	<p>acres of tribal land to DC Gumla&amp; Khunti.on 2008.</p> <p><b>Pending to DC</b></p>				<p>01.09.2008)</p> <p>Pending</p>		
24	<p><b>M/s Rungta Mines Ltd.</b></p> <p><b>Location-</b> Gaisuti, West Singhbhum</p> <p><b>Proposed capacity</b> Integrated Steel Plant- 4.5 Mt/yr</p> <p><b>Project cost Rs11320 cr.</b></p> <p><b>Date of MOU 11.09.06</b></p>	<p><b>Total land :-3000 acres</b></p> <p>Applied for 121.28 acres of GM land to DC Chaibas</p> <p><b>Pending with DC</b></p>	<p><b>Raiyati land</b> Applied for 124.08 acres of Raiyati land to DC Chaibasa</p> <p><b>Pending with DC</b></p>	<p><b>Tribal Nil</b></p>	<p><b>Forest Nil</b></p>	<p><b>-ML application</b> under process by mines department.</p>	<p>Applied</p>	<p>Applied for water from Swernrekha river.</p> <p><b>Pending</b></p>	-	-
25	<p><b>M/s Bhushan Power &amp; Steel Limited</b></p> <p><b>Location-</b> Potka, Jamshedpur.</p> <p><b>Proposed capacity</b> Integrated Steel Plant- 3 Mt/yr</p> <p><b>Power- 900 MW</b></p> <p><b>Project cost Rs- 10500Cr.</b></p> <p><b>Date of MOU - 07.09.06</b></p> <p><b>Extended up to 05.10.2011</b></p>	<p><b>Total land :: 3450 acres</b></p> <p><b>GM land : 427.32 acres</b></p> <p>.Application submitted for transfer of 427.32 acres of GM land .&amp; deposited Rs 16.35 Lac to DC Jamshedpur</p> <p>335 acres GM land Pending with C O Potka</p> <p><b>Pending</b></p>	<p><b>Raiyati land :</b> 2792.18 acres</p> <p>135 acre Raiyati land has been purchased by the Company.</p>	<p><b>Tribal land 102 acres</b></p> <p>102 acres of tribal land applied to DC , Jamshedpur. For 48 acres tribal land process and pending with DC East Singhbhum</p>	<p><b>Forest land :</b> Nil</p>	<p>Mining lease (ML) for 422.75 hectare at Chatuburu has been approved by GoI on 14.09.2007</p>	<p>Patal East coal block allotted for power generation on 06.11.2007</p> <p>..</p>	<p>57.92 MCM water from Subernrekhan river sanctioned by WRD, GoJ in Dec, 2008.</p> <p>Request for enhancing it to 76 MCM, application submitted to Secretary WRD, GoJ.</p>	<p>5 MW power for Ist phase and 20 MW for IInd phase applied</p>	<p>Forest diversion proposal has been submitted to DFO Saranda East Singhbhum. (Iron ore)</p> <p>The proposal for forest clearance pending with Forest Department ( for Coal Block)</p>
26	<p><b>M/s Essar Steel Jharkhand Limited</b></p> <p><b>Location-</b> West Singhbhum</p> <p><b>Proposed capacity</b> Integrated Steel Plant- 6 Mt/yr</p> <p><b>Power- 100 MW</b></p> <p><b>Project cost Rs. 9900 Cr.</b></p> <p><b>Date of MOU - 06.07.07</b></p> <p><b>Extended up to 26.06.2011</b></p>	<p><b>Total land :</b> 2458.91 acres</p> <p><b>GM land : 338.26 acres</b></p> <p>Applied for 338.26 acres of GM land to DC, West Singhbhum, Chaibasa</p> <p>Rs.1,68,48,560/- is to be deposited for 280.96.acres of GM land (demant note</p>	<p><b>Raiyati land :</b> 2120.65 acres</p> <p>Application for 2120.65 acre Raity land has been forwarded to DC, West Singhbhum, Chaibasa</p> <p><b>Pending to DC</b></p>	<p><b>Tribal Nil</b></p>	<p><b>Forest land : Nil</b></p>	<p>PL of 568.75 hectares Ankua Reserve Forest approved by GoI in Dec, 2007</p>	<p>Chakla coal block and Ashok Kerkata coal block allocated.</p>	<p>Applied</p> <p>Fresh feasibility report for enhanced storage facility on Roro river submitted on 23.10.2008.</p> <p><b>Pending</b></p>	<p>Application submitted to JSEB for construction power of 7 MW</p> <p>Pending</p>	-

		received from District Authorities on 20-02-2008.								
27	<b>M/s Mukund Steel</b> <b>Location-</b> Barlanga, Hazaribag <b>Proposed capacity</b> Integrated Steel Plant- 2 Mt/yr (Two phases) <b>Project cost Rs</b> 4335Cr. <b>Date of MOU</b> 07.09.2006 <b>Extended up to</b> 01.06. 2011	<b>Total land</b> 1800 acres - 1800 acres of land has been identified at Barlanga village in Gola Block, Ramgarh.	- <b>Raiyati land</b> Application of acquisition of 263.91 acre land has been submitted to DC Ramgarh <b>23.36 acres land purchased .</b>	<b>Tribal</b> .43acres Not applied	- <b>Forest</b>	Application for Iron Ore Mines is under process.	10 mt Rajhara and Horilong Coal Block has been allotted by Ministry of Coal, GoI.	Application has been filed to WRD Deptt.  Water fesibility report under preparation.	-	-
28	<b>M/s Essel Mining Industries Ltd</b> <b>Location</b> Jaganathpur, West Singhbhum <b>Proposed capacity</b> Integrated Steel Plant- 1.73 Mt  Project cost <b>Rs.</b> 1900 Cr. <b>Date of MOU</b> 05.05.06 <b>Extended up to-</b> 05.5.2009	<b>Total land</b> 500 acres <b>GM</b> : 124.07 acres - Application for acquisition of 124.07 acres of GM land have been submitted to D.C, West Singhbhum. <b>pending to DC</b>	<b>Raiyati land :</b> 373.79 acres. Application for acquisition of 373.79 acres of Raiyati land have been submitted to D.C, West Singhbhum. <b>pending to DC</b>	<b>Tribal</b> Nil	<b>Forest land :</b> Nil	500 acre Vijya-I Iron Ore Mines is under process by Mines Department. pending	Application for Coal Block has been applied to GoI	Application for drawal of water from South Coel River submitted to WRD Deptt. on 14.10.06 is under process.  Pending	Applied	-
29	<b>M/s Conti Steel Ltd.</b> <b>Location</b> Galudih <b>Proposed capacity</b> Integrated Steel Plant- 1.4 Mt/yr  Project cost <b>Rs.</b> 1507 Cr. <b>Date of MOU</b> 18.07.05 <b>Extended up to-</b> 26.12.2010	<b>Total land :</b> 2400 acres <b>GM land :</b> 408.0 acres  Applied for 258 acres of GM land and 80% cost of 205 acres of GM land RS 49.28 has been deposited  <b>pending with Revenue Department.</b>	<b>Raiyati land :</b> 1811.0 acres Application for acquisition of 1107.94 acres raiyati land has been forwarded to D.C, West Singhbhum. Further 783.51 of raiyati land,	- <b>Tribal</b>	<b>Forest land :</b> 181.0 acres  Applied on 4.02.2006 for 34 acres of Forest land, which is pending with Forest Dett.	*Applied for 3 mines Mining application is under process by Mines & Geology Deptt.	*MOC have agreed to allocate Huriling & Hutar Sector 'C' Coal Block with Rungta Project Ltd, which is in progress.	In principle approval for supply of water from Subrnrekha is under process.		

30	<p><b>M/s Monet Ispat and Energy Ltd.</b></p> <p><b>Location Bokaro</b></p> <p><b>Proposed capacity</b> Integrated Steel Plant- 0.4 Mt/yr (two phase)</p> <p><b>Project cost Rs</b> 1400 Cr.</p> <p><b>Date of MOU</b> 05.02.2003</p>	<p><b>Total land</b> 500 acres</p> <p>Company has identified about 1339 acres of land at Chass, Bokaro.</p>	<p><b>Raiyati land</b> 95 1Acres</p> <p><b>Not applied</b></p>	- Tribal Nil	<p><b>Forest</b> -175 acres</p> <p>Not Applied</p>	<p>Matter is <b>pending</b> in Hon'ble Supreme Court.</p>	<p>Application has been submitted to Ministry of Coal, Govt. of India For allotment of Coal block.</p>	<p>Application for drawal of water has been filed on 19.01.2009 for Chas Bokaro .</p>	<p>Application submitted to E.E. Chas Bokaro ,JSEB for construction power of 6 MW on 14.5.09</p> <p><b>Pending</b></p>	-
31	<p><b>M/s VS Dempo &amp; Company Pvt. Ltd.</b></p> <p><b>Location-</b> Manoharpur</p> <p><b>Proposed capacity</b> Steel plant- 0.5 Mt/yr</p> <p><b>Project cost Rs</b> 1016 Cr.</p> <p><b>Date of MOU-</b> 06.10.05</p>	<p><b>Total land :</b> 1080.40 acres</p> <p><b>GM Land :</b> 145.20 acres</p> <p>Applied for 145.20 acres of GM land to DC Chaibasa</p> <p><b>Pending</b></p>	<p><b>Raiyati land :</b> 110.54 acres</p> <p>Applied for 110.54 acres of Raiyati land to DC Chaibasa</p> <p>Pending to DC</p> <p><b>The Company has purchased 110.54 acres Raiyati land.</b></p>	<p><b>Tribal land :</b> 853.56 acres.</p> <p>Applied for 190 acres of <b>Tribal land</b> to DC Chaibasa</p> <p>Pending to DC</p>	<p><b>Forest</b> Nil</p>	<p>Application for ML is under process</p> <p><b>Pending</b></p>	<p>Applied</p>	<p>Application for water has not been submitted to W.R.D.</p> <p><b>Pending</b></p>	-	-
32	<p><b>M/s Sunflag Iron and Steel Co.Ltd.</b></p> <p><b>Location:</b> Saraikela</p> <p><b>Proposed capacity</b> Integrated Steel Plant- 0.5 Mt/yr</p> <p><b>Project cost</b> 937.61 Cr</p> <p><b>Date of MOU</b> 07.08.04</p>	<p><b>Total land :</b> 425 acres</p> <p><b>GM land :</b> 190.25 acres</p> <p>APPLIED</p> <p>Rs. 25 lacs deposited for GM land.</p> <p><b>pending to DC</b></p>	<p><b>Raiyati land :</b> 231.46 acres</p> <p>Application for acquisition of 231.46 acres of raiyati land submitted to DC Saraikela</p> <p><b>pending to DC</b></p>	- Tribal Nil	<p><b>Forest land :</b>2.45 acres</p> <p>Not Applied</p>	<p>Proposal for 120 hectare ML at Kodlibad has been approved by the GoI.</p>	<p>Application for Coal Block has been submitted to GoI.</p>	<p>In principle approval has been issued.</p>	-	-

33	<b>M/s Vini Iron &amp; Steel Udyog Ltd.</b>  <b>Location-</b> Lupungdih, chandil <b>Proposed capacity</b> Steel- 0.6 Mt/yr <b>Project cost –Rs</b> 880.64 Cr. <b>Date of MOU</b> 14.09.06 <b>Extended up to</b> 14.09.09	<b>Total land</b> 355 acres	<b>Raiyati land</b>  <b>55 acres land has been purchased,</b>	- Tribal Nil	-Nil	* Application for Mining Lease is being processed by Mines Deptt.	7 mt Rajhara and Horilong Coal Block has been allotted by Ministry of Coal, GoI.	- Application for water has been submitted.	-	-
34	<b>M/s Abhijeet Infrastructure Pvt. Ltd.</b> <b>Location-</b> Begnadih, Kolebira Saraikela- Kharswan <b>Proposed capacity</b> Steel - 0.70Mt/y  <b>Project cost -Rs.</b> 300 Cr. <b>Date of MOU</b> 26.02.04	<b>Total land</b> : 300 <b>GM land</b> : 26.95 acres Application submitted for leasing of GM land in June, 2008. <b>pending to DC</b>	<b>Raiyati land</b> : 112.38 acres  <b>90 acre land has been purchased .</b>	<b>Tribal</b> Applied for 7.45 acres of tribal land to DC Saraikela.	<b>Forest land</b> : Nil	Proposal for 138.5 hectare mining lease at Silpunji Kantoriya forwarded to GoI  .. Matter is pending in Hon'ble Supreme Court.	<b>Brinda, Sisai, Meral coal block allotted on 24.05.05.</b>	3.07 MCM/yr from Sanjay river sanctioned by WRD, GoJ in November 2008.		
35	<b>M/s Corporate Ispat Alloys Ltd.</b>  <b>Location :-</b> Sinni Saraikela- Kharswan <b>Proposed capacity</b> 2.5Mt/yr <b>Project cost Rs.</b> 9120 Cr. <b>Date of MOU</b> 14.08.2008	<b>Total land</b> : 1500 acres <b>GM land</b> : 482.42 acres Application for lease of 188.75 acres GM land has been submitted to DC Saraikela- Kharsawan <b>pending to DC</b>	<b>Raiyati land</b> : 897.48 acres  <b>155 acres Raiyati land purchased .</b>	<b>Tribal</b> Application for permission of 100.88 acres of tribal land U/S 49 of CNT Act has been submitted to DC Saraikela- Kharsawan..Out of that 23.89 acres of tribal land ,permission has been granted	<b>Forest land</b> : Nil	Matter is pending in Hon'ble Supreme Court.  *Futher application of 300 hectare mining lease at Bichaburu has been submitted , which is under process.	<b>Chaitarpur coal block allotted on dated 02-09-2005</b>	Concurrence for drawing 5.26 MCM water from Sanjai River in Kharkai basin has been issued by GoJ vide letter no 1488 dt 21.11.2008		
36	<b>M/s Pawanjai Steel &amp; Power Ltd.</b>  <b>Location-</b> Lohardaga  <b>Proposed capacity</b> Steel- 4 Lt/yr	<b>Total land</b> 200 acres  <b>GM</b> -Nil	<b>Raiyati land</b> : 80 acres  <b>80 acres land purchased by the unit. Further</b>	- Tribal Nil	- <b>Forest</b>	Application is under process.  Pending	* <b>North Dhadu Coal Block allotted.</b> *Joint Venture Company with other allottees	Application for drawal of water is under process.  Pending	-	-

	(two phases) <b>Project cost Rs. 200 Cr.</b> <b>Date of MOU- 01.06.04</b>		<b>purchase of 50 acres land is under process at DC, Lohardaha</b>				formed.			
37	<b>M/s Chaibasa Steel Pvt. Ltd.</b> <b>Location-</b> West singhbhum <b>Proposed capacity</b> Sponge iron- 4 Lt./yr <b>Project cost Rs 74.15 cr.</b> <b>Date of MOU 26.03.04</b>	<b>Total land :300</b> acres  GM - Nil	<b>Raiyati land :</b> 300 acres  46 acres land already purchased and 44 acres in negotiation.	<b>Tribal Nil</b>	<b>- Forest Nil</b>	- ML applied, which is under process.  <b>Pending</b>	Applied for coal for Rajgamar Dipsid (Devnara) Captive Coal Block	-Applied on 24.5.2005  Feasibility report for drawal of water is to be submitted by the company.	-Applied for 6 MVA power on 30.5.2005	-
38	<b>M/s Prakash Ispat Ltd.</b> <b>Location-</b> Chaibasa  <b>Proposed capacity</b> Pig iron- 2 Lt./yr  <b>Project cost Rs 71.40Cr.</b>  <b>Date of MOU 26.03.04</b>	<b>Total land 50 acres</b> <b>Revised Estimate :100acres</b>  GM- 75 acres  - Lease agreement has been signed for 75 acres of Govt. land by ADC and annual rent for 06-07 paid Rs. 54 lacs but possession of land till not hand over. * Paid 72 Lacs for SALAMI of GM land & paying Rs. 0.65 crore P.A. as Rent. * In spite of Lease Agreement signed on 27 <sup>th</sup> Sep.'2006 by ADC Chaibasa with our company. Till date they have not got Possession of above land.	<b>Raiyati land Nil</b>	<b>Tribal Nil-</b>	<b>Forest Nil-</b>	s- Mater is pending in the Hon'ble Supreme Court. * State Govt. recommended Ghatkuri Iron Ore Mines to the company along with 9 MoU Holder.	* Applied for "Hurilong Huntar" Coal Block vide application no. 36-9/3/S/O/L Dt. 12.1.07 & State Govt. also recommended to Central Govt. but Central Govt. recommended this area to other company. * Requested to State Govt. for recommendation for a New Coal Block in favour of company. -	-Applied on 24.5.2005  Feasibility report for drawal of water is to be submitted by the company.	Applied for 6 MVA power on 30.5.2005	-
39	<b>M/s Jupiter Iron Industries Pvt. Ltd</b> <b>Location Ramgarh</b>	<b>Total land : 300</b> acres  <b>68 acres land</b>	<b>- Raiyati land</b>	<b>Tribal</b>  Applied for 98.95 acres of <b>Tribal</b>	<b>- Forest</b>	Proposal for mining lease under process at Mines Department	Application for coal linkage has been filed.	Applied .	Applied	-

	<b>Proposed capacity</b> Steel -0.25Mt/yr Power-26 MW <b>Project cost Rs. 655 Cr.</b> <b>Date of MOU -</b> 07.08.2008	<b>purchased</b>		<b>land</b> to DC Ramgarh  Pending to DC		GOJ	Allocation awaited.			
40	<b>M/s Jindal Steel and Power Ltd</b> <b>Location</b> Mcluskiegunj, Ranchi <b>Proposed capacity</b> Alumina Refinery Plant - 1.4 Mt/yr <b>Project cost Rs. 3350 Cr.</b> <b>Date of MOU -</b> 12.08.2008	<b>Estimate</b> 390 Hacters  Application for tranfer of 936.44 acres of GM land to DC Ranchi on 20.11.207.	<b>Raiyati land</b> Application for acquisition of 236.44 acres of Raiyati Land to the Dept. of Land& Revenue GOJ on 20.11.2007	- Tribal	- Forest	Applied for 29 no of application for Bauxite mines to Mine Dept.	-	-	-	-
41	<b>M/s Hindalco Industries Ltd.</b>  <b>Location-</b> Sonahatu, Ranchi  <b>Proposed capacity</b> Aluminium Smltor- 3.25 Lt/yr Captive Powr Plant-750 MW <b>Project cost Rs 7800 Cr</b>  <b>Date of MOU</b> 30-03-2005	<b>Total land</b> 5900 acres <b>Revised Estimate :</b> 5000 acre  <b>GM land:</b> 3031 acres Identified around 8314 acres of land in 10 villages of Sonahatu. Application submitted for GM land on 17.07.2008 and 22.12.2008. <b>Pending to DC</b>	<b>Raiyati land:</b> 5158 acres Applied  Efforts being made by the Company for direct purchase of land from owners.	- Tribal	<b>Forest land :</b> 125 acres Applied	- Application for Bauxite mining has been submitted to Mines Deptt.	Tubed Coal Block <b>Allotted with Tata Power Ltd.</b>	Approval for drawal of 55 MCM water <b>obtained from Subernarekha river ..</b>	Not Applied	
42	<b>M/s Brahmi Impex Ltd., Kolkata</b>  <b>Location</b> Afjalpur,Nala block, Jamtara  <b>Proposed capacity</b>	<b>Total land</b> 1000 acres  <b>GM Land :</b> 319 .69 acres  Application for	<b>Raiyati land :</b> 571.11 acres  Application for transfer of 517.11	- Tribal	- Forest	Application for iron ore & Manganese mines has been submitted to Deptt. of Mines	Application has been submitted to Ministry of Coal, Govt. of India on dated. 10 July, 2007. For allotment of coking hearing	Department of water resources, Govt of Jharkhand agree to grant permission to this company for	DVC is agreeable to provide power supply from their end but JSEB has not yet issued the required NOC.	-

	Integrated Steel Plant-1.1Mt/yr <b>Project cost Rs .1050 cr</b> <b>Date of MOU 09.02.2007</b> <b>Extended up to 02.07.2011</b>	transfer of 319.69 acres of GM land to DC Jamtara. <b>Pending to DC</b>	acres of raiyati land to DC Jamtara.				was attended by this company on 07.12.2007.	drawal of water from River Ajay.		
43	<b>M/s Adhunik Corporation Ltd. Kolkata</b> <b>Location</b> Dhanbad <b>Proposed capacity</b> Integrated Steel Plant-1.1Mt/yr (One Phase) <b>Project cost Rs 1500 Cr.</b> <b>Date of MOU 9.02.2007</b>	<b>Total land</b> 1250 acres <b>GM : 306.62 acres</b> Application for transfer of 306.62 acres of GM land to DC Dhanbad.	<b>Raiyati land :</b> 1216.86 acres  Application for 1216.86 acres of land has been submitted to DC, Dhanbad on 19.12.2007	- Tribal	<b>Forest -</b>	Application for iron ore block at Karampada RF, Kurta PF, Raika PF has been submitted.	Application has been submitted to Ministry of Coal, Govt. of India on 10 July, 2007.	Application has been submitted to the Water Resource Deptt.	Applied	-
44	<b>M/s Ispat Industries Ltd.</b>  <b>Location-</b> Govindpur, Karra, Khunti, <b>Proposed capacity</b> Integrated Steel Plant- 2.8 Mt/yr <b>Project cost Rs. 6750 Cr</b> (One phase) <b>Date of MOU 12-01-2007</b> <b>Extended up to 12.01.2010</b>	Total land 2500 acres  2500 acre land has been identified at Gobindpur, Karra, Khunti and agreement for purchased of 10 acres of land has been executed. <b>Other site is being identified.</b>	<b>Application for acquisition of land is yet to be field.</b>	Nil	<b>Nil</b>	Proposal for 520 hectare ML at Latuaburu has been forwarded to GoI for approval.	Application for Coal Block has been submitted to GoI for Orissa, Chhatishgarh and Maharastra.	Application for drawl of water has been submitted to WRD Department, Ranchi..  Pending	- <b>* Power application yet to be applied.</b>	
45	<b>M/s Barnpur Cement Ltd</b>  <b>Location</b> Patratu Ind. Area patratu <b>Proposed capacity</b> Cement Plant 1.0 Mt/yr <b>Project cost Rs 500.00 Cr.</b>  <b>Date of MOU 23.03.06</b>	Total land : 60 acres  60 acre Land has been allotted by RIADA at Patratu Industrial Area. Foundation Laying Ceremony will be on 18 <sup>th</sup> April 2008. <b>Civil construction started.</b>	-	-	-	Application for lime stone block has been submitted in Mines Deptt.  Allotment of Lime Stone Block <b>Pending with</b> Mines & Geology Deptt. GoJ	Application for Coal Linkage has been filed to GoI.	Not applied	Construction power 1 MW sanctioned on 07.12.06  Application submitted to DVC on 17.07.07 for operational power.	-
46	<b>M/s Bhushan Steel Limited</b>	<b>Total land</b> 2500 acres  Identified 2200 acres land	<b>Application for acquisition of land is yet to be field</b>	-	-	180.75He. of Chtuburu mine has been recommended	Application for Coal block <b>is yet to be field</b>	Application Submitted to Secretary, Water	-	-

	<b>Location</b> Galudih, East Singhbhum <b>Proposed capacity</b> Integrated Steel Plant- 3.1 Mt/yr <b>Project cost</b> Rs. 7000Cr <b>Date of MOU</b> 04.01.08	in Sonahatu Block. Application for acquisition of <b>land has been submitted to D.C., Ranchi.</b>  <b>Site may be change.</b>				to GOI Approval from Central Govt. obtain.		Resources Department, GoJ,to draw water from Suburnrekha river .		
--	---	--	--	--	--	--	--	--	--	--

## C- Not In Progress

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Forest Deptt.
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
47	<b>M/s V.M Salgaocar &amp; Brother Pvt. Ltd.</b> <b>Location</b> Ghatsila <b>Proposed capacity</b> Steel -0.5Mt/yr Power-130MW <b>Project cost (Rs. in crores)</b> 847.00 <b>Date of MOU</b> 11.07.2008	<b>Total land 600</b> acres  600 acres land has been identified at Ghatsila Block.  Application for acquisition of land is yet to be field.		<b>Tribal</b>	<b>Forest</b>	<b>1.88 Mt/yr</b> <b>Status-</b> Proposal for mining lease under process at Mines Department GOJ.	Non coking coal 1.29Mt/yr Metallurgical coal 0.70	After finalization of site.	-	-
48	<b>M/s SKS Ispat and Power Ltd.</b>  <b>Proposed capacity</b> Steel -1.1 Mt/yr Power-160MW  <b>Project cost Rs.</b> 3174 Cr.  <b>Date of MOU -</b> 07.08.2008	<b>Total land 1000</b> acres  332 acres land has been identified in Kanchi near Bundu on Ranchi-Tata, NH-33 .. Land issue settle before March'2009 Deu to non available of water again new site identified, which is located at Dhalbhumgarh.	- Raiyati land	- Tribal	- Forest	Proposal for mining lease under process at Mines Department GOJ.	Application for coal block /coal linkage is yet to be filed.	Application has been submitted WRD for availability of water	-- Not Applied	-
49	<b>M/s Core Steel &amp; Power Ltd.</b>  <b>Location-</b> Musabani, Ghatsila <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr	<b>Total land 1000</b> acres  Acquisition of 661.04 acre of GM land has been forwarded to DC, East Singhbhum.	- Raiyati land	- Tribal	- Forest	Application for Iron Ore Mines processing by Mines Department, GoJ	N.A	In principle approval drawal of water from Gara and Subarnrekha river is under process.	-- Not Applied	

	(Two phases) <b>Project cost</b> <b>(Rs. in crores</b> 3300 <b>Date of MOU</b> 29.12.06									
50	<b>M/s Kalyani Steel Limited</b>  <b>Location</b> Silli, Ranchi  <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr <b>Project cost Rs. 1843.0 r</b> <b>Date of MOU - 23.07.05</b>	<b>Total land</b> 1500 acres  Land has been identified near Muri, Ranchi. As and when need arises company proposes to take further action in this matter.	<b>- Raiyati land</b> Application for <b>acquisition of land is yet to be filed.</b>	<b>- Tribal</b>	<b>- Forest</b>	- Mining application for Karampada, Jaradaburu and Nuia & Thakurahas been submitted to Mines Department which is under process.	Company has submitted application with the Central Govt. for allocation of Captive Coal Block.	Applied	-- Not Applied	-
51	<b>M/s Premier Ferro Alloys &amp; Securities Ltd.,</b>  <b>Location-</b> Saraikela-kharsawa <b>Proposed capacity</b> Integrated Steel Plant- 1 Mt/yr <b>Project cost Rs 1830Cr</b> <b>Date of MOU - 23.02.07</b>	<b>Total land</b> 750 acres - 1000 acre of land is identified near Saraikela-Kharsawa and negotiation is going on with the villages. Location of the company has been shifted from Barlanga to Saraikela-kharsawa.	<b>- Raiyati land</b> Application for <b>acquisition of land is yet to be filed.</b>	<b>Tribal -</b>	<b>- Forest</b>	- Mining application is under process by Mines Department, Govt. of Jharkhand	Already applied to Govt. of India.	-Applied  Feasibility report of water is to be submitted by the company.	- Not Applied	
52	<b>M/s Bonai Industrial Company Ltd.</b> <b>Location</b> Kundubera & Singhpokharia, West Singhbhum <b>Proposed capacity</b> Steel- 0.25 Mt/yr <b>Project cost Rs- 819 Cr</b> <b>Date of MOU - 11.09.06</b>	<b>Total land</b> 300 acres  -	<b>Raiyati land</b> Application of acquisition for 256.57 acres raiyati land has been forwarded to DC, West Singhbhum vide letter no.- 2544 dt. 10.12.07.	<b>- Tribal</b>	<b>- Forest</b>	Application for ML is under process.  * 65 mt for 30 yrs of plant life. No captive mines in Jharkhand.	applied to MoC for Captive Mines	Not Applied	-- Not Applied	-
53	<b>M/s Feegrade &amp; Company Pvt. Ltd.</b> <b>Location</b> Gurra & Rangamati, West	250 acres of land has been identified at Gurra & Rangamati,	<b>Raiyati land</b> Application for acquisition of land is yet to be filed	<b>Tribal</b>	<b>Forest</b>	Application for ML is under process	Applied to MoC for Captive Mines	Not Applied	- Not Applied	

	Singhbhum <b>Proposed capacity</b> Steel- 0.3 Mt/yr <b>Project cost Rs.</b> 688.80 Cr. <b>Date of MOU</b> 11.09.06	West Singhbhum								
54	<b>M/s Prasad Group Resource Pvt. Ltd.</b>  <b>Location--</b> Patratu <b>Proposed capacity</b> Steel- 2.2 Lt/yr (Two phases) <b>Project cost Rs.</b> 400 Cr. <b>Date of MoU</b> 26.03.04	<b>Total land</b> 80 acres	- Raiyati land	- Tribal	- Forest	Proposal for 275.23 acre ML at Bokna has been approved by GoI. Application for forest clearance is to be submitted.		Not Applied	- Not Applied	
55	<b>M/s Pushp Steel &amp; Mining (P) Ltd.</b>  <b>Location</b> Chandil, Saraikela-Kharswan <b>Proposed capacity</b> Mini Steel Plant- 0.25Mt/yr  <b>Project cost Rs</b> 361 Cr. <b>Date of MOU</b> 24.02.07	<b>Total land</b> 150 acres  - Application for acquitition of land is yet to be field.	-	-	-	Application under process. Awaiting the recommendation from the State Govt.	- Application made to GoI on 17.01.2005	- Not Applied	- Not Applied	
56	<b>M/s Traingle Trading Pvt. Ltd.</b>  <b>Location</b> Tatlabadi, Saraikela-Kharswan <b>Proposed capacity</b> Steel Plant- 0.24 Mt/yr (two phases) <b>Project cost Rs</b> 300 Cr. <b>Date of MOU</b> - 14.02.07	<b>Total land</b> 200 acres  Application for acquisition of land is yet to be field.	- Application for acquisition of land is yet to be filed	-	-	Application for Mining Lease is not submitted.	Application for Coal Block is not submitted	- Not Applied.	- Not Applied	
57	<b>M/s R.G. Steel Pvt. Ltd.</b>  <b>Location-</b> Near Patratu	<b>Total land</b> 100 acres	-	-	-	- Application under	-	-Not Applied	-- Not Applied	-

	<b>Proposed capacity</b> 0.6 Lt/yr (two phases) 8 MW Power Plant <b>Project cost Rs. 122Cr.</b> <b>Date of MOU</b> 01.06.2004	Application for land is forwarded to Revenue Deptt. by JIIDCO				process.				
58	<b>M/s Balajee Metal &amp; Sponge Ltd.</b>  <b>Location</b> chaibasa <b>Proposed capacity</b> Steel- 1 Lt/yr (two phases) <b>Project cost Rs Cr.160</b> <b>Date of MOU</b> 01.06.04	<b>Total land</b> 30 acres	- Application for <b>acquistion of land is yet to be filed</b>	-	-	4.80 Lt/yr -	3.60 Lt/yr -	- Not Applied	- Not Applied	-
59	<b>M/s Narbhey Ram Gas point.</b> LocationJamshedpur <b>Proposed capacity</b> 0.45 Lt/yr. <b>Project cost Rs. 100 Cr.</b> Date of MOU 12.04.05	<b>Total land</b> 50 acres  Detail information have not been furnished by the company.	Application for <b>acquistion of land is yet to be filed</b>			* Application for Iron Ore Mine has been submitted.		- Not Applied	- Not Applied	-
60	<b>M/s Spectrum Iron &amp; Alloys Pvt. Ltd.</b> <b>Location</b> Nowamundi <b>Proposed capacity</b> Sponge iron- 4 Lt/yr <b>Project cost Rs. 74.15 cr.</b> <b>Date of MOU</b> 26.03.04	<b>Total land :100</b> acres <b>Raiyati land :</b> 100 acres  * 100 acres land is identified near Aikuti village & meeting held with village Munda & others villagers for land negotiation. Land will be purchased directly from villagers & for Tribal Land application under Sec.49 CNT Act will be filled at D.C. Court Chaibasa	-	-	-	ML applied which is under process.  * applied for Mining Lease to DMO Chaibasa ML 159/06, 18.10.06, 274 Ha. HO Buru (Ambia R.F.)  ML 124/08, 17.04.08, 120 Ha. Tontogara/Jahrbera	Applied for coalBlock.	Application has been submitted to WRD on 26-05-06  * Requirement of Water 4000 Cu.m. per day. * Application submitted to Chief Engineer, Drinking Water and Sanitation Department, Ranchi on 26.05.06	- Not Applied	-

		for necessary approval for purchase.								
61	<b>M/s Raj Refractories (P) Ltd.</b> <b>Location</b> Bundu, Ranchi <b>Proposed capacity</b> Steel- 0.60 Lt/yr <b>Project cost Rs</b> 68.50 Cr. <b>Date of MOU</b> - 11.06.04	<b>Estimate</b> 50 acres - Land has been identified near Bundu, Ranchi.	Application for acquisition of land is yet to be field.	-	-	0.96 Lt/yr  Proposal for mining lease under process at Mines Department GOJ.	0.66 Lt/yr –  N.A.	Application for drawal of water has not submitted to WRD.  <b>Water shall be met with boring.</b>	- Not Applied	
62	<b>M/s Goel Sponge Pvt. Ltd.</b> <b>Location</b> West Singhbhum <b>Proposed capacity</b> Steel- 0.9 Lt/yr <b>Project cost (Rs. in crores)</b> 67 <b>Date of MOU</b> 12.04.05	<b>Estimate</b> 100 acres Application for acquisition of 100 acres raiyati land has been submitted to JIIDCO on 11-01-08, which is forwarded to L&R Deptt. Acquiring 15 acres of land at Bhunapura under process.	-	-	-	.  Proposal for mining lease under process at Mines Department GOJ.	–  N.A	Application for drawal of water from Palam Dam has been submitted to WRD	- Not Applied	
63	<b>M/s VST Tillers Tractors Ltd</b> <b>Location-</b> Getalsud Ind. area, Ranchi <b>Proposed capacity</b> Power Tiller- 8000 Nos/yrs. <b>Project cost Rs.</b> 64 Cr. <b>Date of MOU</b> - 29.03.06	<b>Estimate</b> 50 acres Status- Land allotment application is under process in Ranchi Industrial Area Development Auhority	- Application for <b>acqiuition of land is yet to be filed</b>	-	-	APPLIED	-	-		
64	<b>M/s Cement Manufacturing Company Ltd.</b> <b>Location</b> Patratu, Hazaribag <b>Proposed capacity</b> Cement Plant 1.0 Mt/yr <b>Project cost Rs.</b> 450 Cr.	<b>Estimate</b> 200 acres - Land has been identified at Benti, Patratu, Hazaribag. .	<b>Application for acqiuition of land is yet to be filed</b>  * Agreement for 200 acres land has	-	-	* Formation of joint venture company for Lime Stone Mines of JSMDC Ltd.  * Further identifying 400	-Not applied	- Not applied	- Not Applied	-

	<b>Date of MOU</b> 07.09.2006		been finalized with villagers.			acres lime stone block at Jhinkpani				
65	<b>M/s BMW Industries Ltd.</b> <b>Location</b> Bokaro <b>Proposed capacity</b> Steel Plant-0.5 Mt/ yr <b>Project cost</b> Rs. 591 Cr. <b>Date of MOU</b> - 12.04.05	<b>Estimate</b> 200 acres Company has been allotted 40 acres of land by Bokaro Industrial Area Development Authority, Bokaro. Site leveling, boundry wall, and security office already constructed	Application for acquisition of land is yet to be filed			- Application for ML has been submitted.	- Coal linkage received vide letter no. 23011/68/07 dt. 21.01.2008 fro GoI.	- BIADA has assured 3000 Kl/day of water.	-- Not Applied	-
66	<b>M/s Ma Chandi Durga Ispat Ltd.,</b> <b>Location</b> - Nala Block, Jamtara <b>Proposed capacity</b> Integrated Steel Plant- 1.1 Mt/yr (one phase) <b>Project cost</b> Rs Cr.1500 <b>Date of MOU</b> 09.02.2007 <b>Extended up to</b> 09.2.2010	<b>MOU Estimate</b> :- 1250 acres * 1250 acres land has been identified at Nala Block of Jamtara District. D.C	Application for acquisition of land has been submitted to DC, Jamtara., which is under process. <b>* Category of land yet to be identified</b>			Applied for PL application .	- Application for coal block has been submitted to GoI, which is under process.	Availability of water is being examined by the Deptt. of Water Resources. GoJ.	Applied	-
67	<b>M/s Jagdamba Fiscal Services Ltd., Kolkata</b> <b>Location</b> Amjora, Gobindpur, Raniswar block Dumka <b>Proposed capacity</b> Integrated Steel Plant- 1.1 Mt/yr (one phase) <b>Project cost</b> Rs. 1500 Cr. <b>Date of MOU</b> - 09.02.2007	<b>Estimate</b> 1000 acres - Application for acquisition of land has been submitted to DC, Dumka, which is under process. <b>* Category of land yet to be identified</b>	-	-	-					
68	<b>M/s Sesa Goa Ltd.</b>	<b>Estimate</b> 1200 acres	-Raiyati 1134 Acres	-	-	Application for ML is under process	Imported	Applied on	Not Applied	

	<b>Location Bara bamboo, Raj Kharswan</b> <b>Proposed capacity</b> Integrated Steel Plant- 0.5Mt/yr (one phases) <b>Project cost Rs</b> 1242 Cr. <b>Date of MOU</b> 07.09.06	1172 acres of land has been identified at <b>Bara bamboo, Raj Kharswan</b> GM 38 acres Not Applied	Not Applied .					25.1.10		
69	<b>M/s Sarthak Industries Ltd., Mumbai</b> <b>Location-</b> Rajkharsawan <b>Proposed capacity</b> Integrated Steel Plant- 2.2 Mt/yr (Two phase) <b>Project cost Rs.</b> 6300 Cr. <b>Date of MOU</b> 26-02-2007	<b>Estimate</b> 2000 acres - <b>Application for acquisition of land is yet to be field.</b>	-	-	-	* Mining leases application has been submitted to mines Deptt..	* Applied for Coal Block .	* Water application already applied to the Deptt. of water resources. Government of Jharkhand for allocation of water from Sanjay and Kharkai rivers.		
70	<b>M/s Rungta Mines Ltd, Chaibasa</b> <b>Location-</b> Khunda, West Singhbhum <b>Proposed capacity</b> Cement- 2.5 Mt/yr <b>Project cost Rs</b> 1312.60 Cr. <b>Date of MOU</b> 11.09.06	<b>Estimate</b> 1050 acres - 1000 acre Land has been identified at Khunta, West Singhbhum. <b>Application for acquisition of land is yet to be field.</b>	-	-	-	Application for lime stone has been submitted in Mines Deptt. Which is under consideration.	* Applied for Coal to Ministry of Coal, GoI. * The initial stage will be managed through linkage/ e-auction.	Applied to WRD for drawing of Water from Roro River.	-	-

71	M/s Techal ltd	Application for acquisition of land is yet to be field	-	-	-	-	-	-	-	-
----	----------------	--	---	---	---	---	---	---	---	---

### **Status of M/s Hindalco Industries Ltd. Sonahatu Block ,Ranchi ( Green Field Project)**

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Forest Deptt.
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
41	<b>M/s Hindalco Industries Ltd.</b>  <b>Location-</b> Sonahatu, Ranchi  <b>Proposed capacity</b> Aluminium Smltor- 3.25 Lt/yr Captive Powr Plant-750	<b>Total land</b> 5900 acres  <b>Revised Estimate :</b> 5000 acre  <b>GM land:</b> 3031 acres  Identified around 8314 acres of land	<b>Raiyati land:</b> 5158 acres  Applied  Efforts being made by the Company for	- Tribal	<b>Forest land :</b> 125 acres  Applied	- Application for Bauxite mining has been submitted to Mines Deptt.	Tubed Coal Block <b>Allotted with Tata Power Ltd.</b>	Approval for drawal of 55 MCM water <b>from (Upstrem of Chandil dam ) Subernarekha river ..</b>	Not Applied	

	MW Project cost Rs 7800 Cr Date of MOU 30-03-2005	in 10 villages of Sonahatu. Application submitted for GM land on 17.07.2008 and 22.12.2008. Pending to DC	direct purchase of land from owners.							
--	---	---	--	--	--	--	--	--	--	--

**ed l 7 fg.Mkydks bMLVht fyfeVM ds }kjk LFkfi r fd; s tk jgs xhu fQYM i kt DV dh fLFkrA**

Ø0	dEi uh dk uke@LFky , oa {kerk	jktLo , oaHkie l dkj foHkx				[kku , oaHkarRo foHkx		ty	fo   r	vH; qDr
		l jdkjh Hkie	j\$ rh Hkie	vkfnokl h Hkie	ou Hkie	ckMl kbM ekbZl	dky ekbZl			
1	2	3	4	5	6	7	8	9	10	11
1	ed l 7 fg.Mkydks bMLVht fyfeVM  LFky & l kugkrw CykMl j kph iLrkfor {kerk & vY; efu; e LeYVj & 3.25 yk[k Vu ifr o"z	iLrkfor dY Hkie 4100 , dM+  l jdkjh Hkie & 1239-55 , dM+  dEi uh ds }kjk l kugkrw CykMl ds 10	j\$ rh Hkie & 2862 , dM+  dEi uh ds }kjk j\$ rh Hkie ds Ø; gsrq LFkkuh; ykxka l s fopkj & foe'kz fd; k x; k g\$ ftl ea 275 , dM+ Hkie LFkkuh; j\$ r }kjk fn; s	&	&	ckMl kbM ekbZl gsrq [kku foHkx ea vkonu fn; k x; k g\$ tks ifØ; k/khu g\$.	rqn dky ekbZl dk vkol/u l a qR {k= ea ed l 7 vkVv ikoj fy0 ds l kFk dSIVo ikoj lykUV gsrq dky ea ky; ] Hkkjr l jdkj ds }kjk fnuhd	ty l d k/ku foHkx ds }kjk Lok.kj\$kk unh l s 55 , e0l h0, e0 ty dh vki rZ gsrq fnuhd 03-07- 2008 dks Lohdfr nh xbZ g\$	vkonu ugha fn; k x; k g\$	dEi uh ds }kjk o"z 2008 ea ykrqkj] plnok l s LFky ifjorZ dj l kugkrw ea lykUV dh LFkkuh dh dkj dkbZ dh tk jgh g\$ 2- dEi uh }kjk {kerk foLrkj gsrq vkonu miyc/k dj; k x; k g\$

dfIvo i koj lykV-750 exkokV  ifj; kst uk ykxr : 0 7800 djkm : i; s  ,e0vk0; @ dh frffk& 30.03.2005	xkbb ea 1239-55 ,dM l jdkjh Hkfe ds gLrkukUrj.k grq mik; @rj jkbbh dks fnuld 29-05-2009 dks vkonu l efi r fd; k x; k gA	tkus dh l gefr nh xbz gA				01-08-07 dks vkofVr fd; k x; k gA ou Hkfe ds vi; kst u grq 400 , dM+ Hkfe fxfjMhg ea fpflgr fd; k x; k gA 2- i; kbj.k Dyh; jbbI grq Hkjr l jdkj dks vkonu l efi r fd; k x; k gA 3- bDvkbD, 0 r\$ kj dj fy; k x; k gA	f}rh; pj.k grq dEiuh ds }kjk 25 ,e0l h0,e0 ty dh ebx ty l d k/ku foHkx l s dh xbz gA	3- l kskgrw lykV grq jyos l kbMhax dk dk; Zfd; k tk jgk gS rFkk n{kh.k iwl jyos dks bl grq vkonu fnuld 27-06-2009 dks l efi r fd; k x; k gA
---	---	-----------------------------	--	--	--	--	---	--

### STATUS OF MOUs

#### A- In Production

Sl. No.	Name of the Company	Land Revenue Deptt.				Mines Dett.		WRD	Energy/JSEB	Forest Deptt.
		G.M Land	Raiyati	Tribal	Forest	Iron ore	Coal Mines			
1	2	3	4	5	6	7	8	9	10	11
1.	<b>M/s Kohinoor Steel Pvt. Ltd.</b> <b>Location</b> Buladih near Chandil  <b>Proposed capacity</b> Steel Plant- 1.2 Lt/yr (two phase)  <b>Project cost :- Rs 410 Cr.</b>  <b>Date of MoU</b>	<b>Total land : 160 acres</b>  : Applied for 9.27acres GM to DC , Saraikela-Kharsawan.  Rs 12.72 lac deposited for 9.27 acres GM land and <b>pending with DC.</b>	.Applied for 120.81 acres Raiyati land to DC , Saraikela-Kharsawan.  50.81 acres U/S 4,6,7,17 completed.  <b>pending with DC. Saraikela-Kharsawan.</b>	Request for transfer of 6.48 acres tribal land submitted to DC Saraikela-Kharsawan.  <b>pending with DC.</b>	Nil.	Application for ML has been submitted .  .	• Medinirai coal block allotted.  Coal linkage granted	Agreement for supply of water from Subrnrekha is to be done.  <b>pending</b>	Sanctioned	Nil

	18.07.05		Rs 66.02 lac deposited. <b>70 acres land purchased .</b>							
2.	<b>M/s Adhunic Alloy &amp; Power Ltd.</b> Jamshedpur  <b>Location</b> - Kandara <b>Proposed capacity</b> Integrated Steel Plant- 2.6 Mt/yr (Two phase) <b>Project cost Rs-</b> 5517 Cr. <b>Date of MOU :-</b> 19-08-2005	<b>Total land</b> : 1584 acres Applied for 188.83 acres GM to DC Saraikela-Kharwawan and 22.17 Lac deposited for GM Land  <b>Pending with DC</b>	Applied for 260.03 acres Raiyati land to DC , Saraikela-Kharsawan on 24.09.08 * 3.11 Crores deposited for L .A.of Raiyati Land <b>Pending with DC</b> <b>140 acres land purchased .</b>	Nil	671.29 Not applied	Decision on ML matter pending in Supreme Court.	North Dhadu Coal Block in CCL allotted in joint venture.	Sanctioned  Intake well and pipe line is in Completion stage.	Sanctioned	Compensatory land is indentified for Railway siding. Application for 25.64 acres has been submitted on dated 25.09.06. Company has deposited Rs. 14.00 Lack for forestation.  <b>Pending</b>
3.	<b>M/s Rungta Mines Ltd</b>  <b>Location</b> Chaliyama <b>Proposed capacity</b> Sponge iron Plant-0.5 Mt/yr  <b>Project cost Rs.</b> 517 Cr.  <b>Date of MOU: -</b> 12.04.05	<b>Total land</b> : 139 acres  Transfer of 35.27 acres GM land has been forwarded to DC Saraikela-Kharsawan.  <b>Pending with DC</b>	Application for acquisition of 99.82 acres raiyati land submitted  <b>130 acres land purchased.</b>	-	-	Application for ML has been submitted .	- Applied	Sanctioned	Sanctioned	-
4.	<b>M/s AML Steel &amp; Power Ltd.</b> <b>Location</b> Sinni, Saraikela <b>Proposed capacity</b> Integrated Steel Plant- 2 Mt/yr (Two phases)	<b>Total land</b> 2000 acres	<b>80 acres land purchased</b>	Nil	Nil	Proposal for 383.54 Hectare ML at Bokna has been approved by GoI.	Applied	Agreement for supply of 3.07 MCM water from Kharkai river is to be done.  <b>pending</b>	Sanctioned	Pending for Forest clearance.

	<b>Project cost -Rs.1944 Cr</b> <b>Date of MOU</b> 26.02.04									
5.	<b>M/s Narsing Ispat Limited</b> <b>Location</b> <b>Khunti, Chowka</b> <b>Proposed capacity</b> Steel- 0.25 Mt/yr  <b>Project cost . Rs</b> 610Cr. <b>Date of MOU</b> 14.09.06	<b>Total land : 150 acres</b>  Application for 19 acres of GM land has been submitted to DC saraikela.  <b>Pending with DC</b>	<b>Raiyati land : 125 acres</b>  Application for acquisition of 125 acres raiyati land submitted . to DC saraikela  <b>Pending with DC</b> <b>40 acres land purchased.</b>	Application for tranfer of 2.80 acres tribal land submitted to DC saraikela.	6 acres FL Not Applied	Application for ML has been submitted .	Application for allotment of coal block has been submitted to GoJ..  <b>Pending</b>	Application submitted to the WRD On 19.02.07.	Sanctioned	NIL
6.	<b>M/s Neelanchal Iron and Power Ltd.</b> <b>Ratanpur- Kandra.</b> <b>Proposed Capacity</b>  Steel Plant 0.2 Lt/yr  <b>Project cost:- 514 Cr</b>  <b>Date of MOU</b> 26-03-04	<b>Total land : 67 acres</b>  Applied for 52.33 acres GM to DC, Seraikela on 03.06.05  <b>Pending to CO Chandil .</b>	.Application for acquisition of 77.94 acres raiyati land submitted to DC Saraikela.  <b>Pending with DC</b>  <b>57.38 acres land purchased .</b>	Application for tranfer of 3.27 acres tribal land submitted to DC saraikela.  <b>Pending with DC</b>	44.36 acres of forest land applied 21.07.09 to DC	437 hectare mining lease at Silpunji Kantoriya allotted.	Dumri coal block allotted	Application submitted to CE on 09.06.09	Sanctioned	-
7.	<b>M/s Jharkhand Ispat Pvt.Ltd.</b> <b>Hesla, Ramgarh.</b>  <b>Proposed capacity</b> Steel Plant. 0.2 Mt/yr (two phase) <b>Project cost:- 450 Cr.</b>  <b>Date of MOU</b> 26.02.04	<b>Total land : 300 acres</b>          GM - Nil	245 acres  Applied for 245 acres Raiyati land to DC, Ramgarh .  78.45 Lac deposited for L.A.  <b>Pending with DC</b>	Request for transfer of 100 acres tribal land submitted to DC Ramgarh  <b>Pending with DC</b>	Nil	Matter pending in Supreme Court	North Dhatu Coal Block allotted Geological report obtained on payment of 11.04 Cr. to CMPDI Preperation of mining plan EIA, EMP under progress.	Water sanction by DVRRRC for 2.67 MGD  4.40 MCM water sanctioned	Sanctioned	-

			<b>25.54 acres land purchased</b>							
8.	<b>M/s Anandita Trades &amp; Investment Ltd.</b> <b>Location</b> Senegarha , Hazaribagh. <b>Proposed capacity</b> Spong Iron- 3.34 Lt/yr <b>Project cost s. in crores</b> 300 <b>Date of MOU</b> 12.04.05	<b>Total land</b> 140 acres  Applied for 100 acres GM to DC, Hazaribag <b>Pending with DC</b>	Applied for 30 acres Raiyati land to DC, Hazaribag  <b>Pending with DC</b>  <b>40 acres purchased</b> .	Nil	Nil	116.5 acres Parambaljori Iron Mines Allotted Lease application under process.	Hurilong & Hutar C -Coal Block <b>alloted</b> jointly .  Coal Linkage granted by MoC GoI.	Application submitted to WRD  <b>Pending</b>	Sanctioned	-
9.	<b>M/s Vallabh Steel Ltd.</b>  <b>Proposed capacity</b> Steel Plant- Lt/ (two phase) <b>Project cost:-</b> 288 Cr.  <b>Date of MOU</b> <b>26.02.2004</b>	<b>Total land</b> :-116 acres	<b>118 acres land purchased.</b>	-	-	Application for ML has been submitted .	Application for Coal block has been submitted .  <b>pending</b>	Agreement for supply of 4.38 MCM water from Sanjay Khakai river is to done.  <b>pending</b>	Sanctioned	-
10.	<b>M/s Balajee Industrial Products Ltd.</b>  <b>Location</b> Barajamda, Chaibasa <b>Proposed capacity</b> Sponge iron- 1.20 Lt/yr (two phases) <b>Project cost Rs 210 Cr.</b> ( First Phase- 61 Cr.)  <b>Date of MOU</b> 01.06.04	<b>Total land</b> :-47 acres  GM land :- 2.48  Applied for 2.48 acres GM to DC, Chaibasa.  <b>Pending with DC</b>	Application for acquisition of 30 acres raiyati land submitted to DC Chaibasa  <b>Pending with DC</b>  <b>19.48 acres land purchased.</b>	Request for transfer of 30. acres tribal land submitted to DC Chaibasa.  <b>Pending with DC</b>	4 acres of forest land has been submitted DC Chaibasa.  <b>Pending with DC</b>	Allotted  Iron ore lease application under process	Coal Blok allotted .	Not applied	Sanctioned	-
11.	M/s Maa Chhinmastika	<b>Total land</b> :-125	125 acres	Nil	Nil	Application for	72000Mt/yr	Applied	Sanctioned	-

	Cement Ispat(P)Ltd.  Marrar, Ramgarh <b>Proposed capacity</b> Steel Plant 0.128 Mt/yr  <b>Project cost:-</b> 332 Cr.  <b>Date of MOU</b> 09.07.08	acres  Nil	Applied for 45.52 acres Raiyati land to DC, Ramgarh. and 41.48 Lac deposited for L.A. <b>Pending with DC</b>  <b>34 acres land purchased</b>			ML has been submitted .	Coal linkage allotted  Applied for 768000 Mt/ytr			
12.	M/s Maa Chhinmastika Sponge Iron Ltd. Ramgarh  <b>Proposed capacity</b> Steel Plant 1 Mt/yr 60MW (two phase) <b>Project cost:-</b> 1840 Cr. <b>Date of MOU</b> 09.07.08	<b>Total land :-</b> 500 acres  Identified 500 acres land	Not applied  <b>29 acres land purchased.</b>	Nil	Nil	Several application has been filed to Mine Deptt. GOI	66,491Mt/yr Coal Linkage <b>allotted</b>  Futher applied for 182400 Mt/yr has been field to GOI.	Applied	Sanctioned	-
13.	M/s Ramgarh Sponge Iron Pvt.Ltd.  <b>Proposed capacity</b> Steel Plant 0.25 Mt/yr Power -60MW <b>Project cost:-</b> 785 Cr. <b>Date of MOU</b> 14.07.08	<b>Total land :</b> 250 acres	Application for acquisition of 225 acres land has been submitted to DC .wich is under process. <b>25 acres land purchased .</b>	Nil	Nil	Application for ML has been submitted .	Applied	Applied	Sanctioned	-